

Former Lockheed Martin
French Road Facility
Utica, New York

Table of Contents

PURPOSE.....	2
1. SUMMARY OF WORK COMPLETED DURING THE REPORTING PERIOD.....	2
2. SUMMARY OF FINDINGS MADE DURING THE REPORTING PERIOD.....	2
3. SUMMARY OF CHANGES MADE DURING THE REPORTING PERIOD.....	2
4. SUMMARY OF CONTACTS MADE WITH REPRESENTATIVES OF THE LOCAL COMMUNITY AND PUBLIC INTEREST GROUPS DURING THE REPORTING PERIOD.....	2
5. SUMMARY OF PROBLEMS ENCOUNTERED DURING THE REPORTING PERIOD.....	3
6. CHANGES IN PERSONNEL CONDUCTING OR MANAGING THE CORRECTIVE MEASURES DURING THE REPORTING PERIOD.....	3
7. SUMMARY OF WORK PLANNED FOR THE NEXT REPORTING PERIOD.....	3

ACRONYMS

DMR	Discharge Monitoring Report
FNPD	Former Northern Perimeter Ditch
GCTS	Groundwater Collection and Treatment System
in. W.C.	Inches of Water Column
NYSDEC	New York State Department of Environmental Conservation
NYSDOH	New York State Department of Health
OM&M	Operation, Monitoring and Maintenance
SPDES	State Pollutant Discharge Elimination System
SSDS	Sub-Sub Depressurization System



Purpose

On behalf of Lockheed Martin Corporation (Lockheed Martin), Tetra Tech Inc. (Tetra Tech) has prepared this report for the Solvent Dock Area at the former Lockheed Martin French Road facility in Utica, New York (the Site). This report is required by the October 3, 2008 New York State Department of Environmental Conservation (NYSDEC) Order on Consent (the Order; CO 6-20080321-5), and in Attachment 3-1 (Corrective Action Requirements), Section B.8, of the Order. The following sections summarize activities and information for the Fourth Quarter (October, November, and December) of 2022.

1. Summary of Work Completed During the Reporting Period

The following activities were completed during the reporting period:

- The groundwater collection and treatment system (GCTS) was temporarily shut down on May 26, 2021, with NYSDEC approval, to evaluate the effects of the shutdown through groundwater monitoring. In order to continue to be in compliance with the existing State Pollutant Discharge Elimination System (SPDES) permit (NY-012-1894), monthly Discharge Monitoring Reports (NetDMRs) are required to be submitted to the NYSDEC. The temporary shutdown of the GCTS has resulted in no discharge to the SPDES outfall, therefore the no discharge code with an explanation is documented in the monthly NetDMRs submitted to NYSDEC.
- Performed ongoing operation, monitoring and maintenance (OM&M) of the interim corrective measure for sub-slab soil gas (i.e., the sub-slab depressurization system, or SSDS). A 24-hour differential pressure test was performed during the October 2022 SSDS quarterly OM&M inspection. The differential vacuums over the 24-hour period met or exceeded the requisite vacuum of 0.004 inches of water column (in. W.C.).
- Conducted routine project update conference call with the NYSDEC (Michael O(t)a-4(u)6(i)-4(reme 1 0 0 1

FORMER LOCKHEED MARTIN
FRENCH ROAD FACILITY
UTICA, NEW YORK
SOLVENT DOCK AREA

FOURTHQUARTER 2022
CORRECTIVE ACTION
PROGRESS REPORT

