# Lockheed Martin Corporation
# Tallevast Site
# Remedial Action Status Report
## September 2014 through August 2015

[redacted]

[redacted]

[redacted]

Tallevast, Florida

[redacted]

5.7 WASTE MANAGEMENT ..... 55

SECTION 6 FINDINGS, CONCLUSIONS, AND RECOMMENDATIONS ..... 56

6.1 PROCESS PERFORMANCE AND COMPLIANCE MONITORING ..... 57
6.2 GROUNDWATER LEVEL MONITORING ..... 58
6.3 EXTRACTION WELL SAMPLING ..... 59
6.4 EFFECTIVENESS MONITORING ..... 59
6.5 ANNUAL PERSULFATE MONITORING ..... 61
6.6 WETLANDS MONITORING ..... 63

641

# APPENDICES

APPENDIX A TREATMENT PLANT SHIFT DAILY LOGS

APPENDIX B MANATEE COUNTY DISCHARGE PERMIT #IW-0025S

APPENDIX C FLOW METER CALIBRATION SHEETS

APPENDIX D BORING LOGS AND WELL CONSTRUCTION AND DEVELOPMENT

# LIST OF FIGURES

Figure 4-4 Cis-1,2-Dichloroethene Concentrations in the Upper Surficial Aquifer System, August 2015 Sampling Event

Figure 4-5 1,1-Dichloroethene Concentrations in the Upper Surficial Aquifer System, August 2015 Sampling Event

Figure 4-6 1,1-Dichloroethane Concentrations in the Upper Surficial Aquifer System, August 2015 Sampling Event

Figure 4-7 Vinyl Chloride Concentrations in the Upper Surficial Aquifer System, August 2015 Sampling Event

Figure 4-8 Composite Groundwater Concentrations in the Upper Surficial Aquifer System, August 2015 Sampling Event

Figure 4-9 1,4-Dioxane Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-10 Trichloroethene Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-11 Tetrachloroethene Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-12 Cis-1,2-Dichloroethene Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-13 1,1-Dichloroethene Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-14 1,1-Dichloroethane Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-15 Vinyl Chloride Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-16 Composite Groundwater Concentrations in the Lower Shallow Aquifer System, August 2015 Sampling Event

Figure 4-17 1,4-Dioxane Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-18 Trichloroethene Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-19 Tetrachloroethene Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-20 Cis-1,2-Dichloroethene Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-21 1,1-Dichloroethene Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-22 1,1-Dichloroethane Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-23 Vinyl Chloride Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-24 Composite Groundwater Concentrations in the Arcadia Formation Gravels, August 2015 Sampling Event

Figure 4-25 1,4-Dioxane Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-26 Trichloroethene Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-27 Tetrachloroethene Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-28 Cis-1,2-Dichloroethene Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-29 1,1-Dichloroethene Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-30 1,1-Dichloroethane Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-31 Vinyl Chloride Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-32 Composite Groundwater Concentrations in the Salt & Pepper Sands, August 2015 Sampling Event

Figure 4-33 1,4-Dioxane Concentrations in the Lower Arcadia Formation Sands, August 2015 Sampling Event

Figure 4-34 Trichloroethene ConcenpoTD [(Figur TJ 036(ro)-30Ce5(pa )(ro)-30(e2-19(7(Co)-16(, )8

S4-33 .17(i)1nt

# LIST OF TABLES


Table 1 Operation, Maintenance, and Monitoring Log

Table 2 Historical System Runtime

Table 3 Monthly Extraction Well Volumes

Table 4 RAPA Table 12-1 Summary of Monitoring Schedule

Table 5 Analytical Results System Effluent

Table 6 RAPA Table 10-3 Effluent Limitations for MCUO, GCTL, and Surface Water Quality Criteria

Table 7 Analytical Results Process Monitoring

Table 8 Analytical Results Combined Influent

Table 9 Groundwater Volumes Extracted, Treated, and Discharged

Table 10 2015 Groundwater Elevation Data

Table 11 Monitoring Program Sampling Locations

Table 12

# Acronyms, Abbreviations, and Units of Measurement

| | |
|---|---|
| µg/L | Micrograms per Liter |
| 1,1-DCA | 1,1-dichloroethane |
| 1,1-DCE | 1,1-dichloroethene |
| 1,4-D | 1,4-dioxane |
| ABC | American Beryllium Company |
| AECOM | AECOM Technical Services, Inc. |
| AF | Arcadia Formation |
| AOP | Advanced Oxidation Process |
| bgs | |

| | |
|---|---|
| SOP | Standard Operating Procedure |
| SWFWMD | Southwest Florida Water Management District |
| TCE | Trichloroethene |
| TDS | Total Dissolved Solids |
| TestAmerica | TestAmerica Laboratories, Inc. |
| TWs | Target Wetlands |
| USAS | Upper Surficial Aquifer System |
| USEPA | United States Environmental Protection Agency |
| VC | Vinyl Chloride |
| VFDs | Variable Frequency Drives |
| VOCs | Volatile Organic Compounds |
| WMP | Wetlands Monitoring Plan |
| WUP | Water Use Permit |

Section 1

# INTRODUCTION

Lockheed Martin Corporation (Lockheed Martin) presents this Remedial Action Status Report (RASR) to the Florida Department of Environmental Protection (FDEP). The activities within

## 1.3 REPORT ORGANIZATION

This report is organized into seven sections as described below.

| Section | Description |
|---|---|
| 1 - Introduction | Presents the purpose and objectives of Tallevast Site remedial actions, as well as the organization of this report. |
| 2 - Background | |

Section 2

# BACKGROUND

This section of the RASR provides an overview of the Facility location, regulatory setting, Facility description, and historical operations. Additional background details can be found in the Lockheed Martin Tallevast Site RAP (AECOM, 2014) submitted to the FDEP October 28, 2014.

## 2.1 FACILITY LOCATION

The Facility is an approximately five-acre property located at 1600 Tallevast Road, between the cities of Sarasota and Bradenton, in southwestern Manatee County, Florida. Land use in the area is predominantly single-family residential homes, churches, light commercial and industrial development, and heavy manufacturing. Most of the ground cover in the area consists of grass fields with residential landscaping. A small golf course located adjacent and to the south of the Facility is also present. The location of the Facility is shown on Figure 1-1. The Site consists of both the Facility (also referred to as the on-Facility portion of the Site) and the surrounding area s groundwater that is impacted by COC (referred to as the off-Facility portion of the Site).

## 2.2 REGULATORY SETTING

The RAPA was developed in accordance with the Consent Order for the Site entered into by Lockheed Martin and FDEP. The File Number for the Consent Order is 04-1328 with an effective date of July 28, 2004, and, as amended, Consent Order No. 08-2254 with an effective date of October 13, 2008. The Consent Order required Lockheed Martin to perform assessment and remediation activities at the Site.

Lockheed Martin submitted the RAPA to the FDEP on July 14, 2009. The FDEP issued a RAP Approval Order on November 5, 2010. Construction of the full-scale groundwater remedy provided in the RAPA began in March 2011. A challenge to the RAP Approval Order was heard by an Administrative Law Judge, who recommended in an October 6, 2011 filing that FDEP

issue a final order approving the RAPA. The final order from FDEP was received on January 4, 2012, and construction of the RAPA treatment system was completed April 2013. The startup of the RAPA treatment system occurred on November 18, 2013.

### 2.3.2 Topographic Setting

which drain into Sarasota Bay. Surface water on the easternmost portion of the Facility flows toward the Pearce Canal. The Pearce Canal drains both south into the Sarasota Bay watershed and north into the Braden River watershed. The drainage divide in the Pearce Canal is located about 1 mile north of the Manatee/Sarasota County line, which is approximately where the canal crosses US 301 approximately 1 mile southeast of the Site. Therefore, surface water from the easternmost portion of the Site drains into the portion of the Pearce Canal that enters the Braden River watershed.

A number of small surface water bodies are located within a 0.5 mile radius of the Facility.

X

## 2.4 FACILITY OPERATIONS

The following sections summarize the history of Site operations and RAPA implementation.

### 2.4.1 History of Site Operations

From 1962 until 1996, the Facility was owned by Loral Corporation and operated by ABC as an

Section 3

# GROUNDWATER EXTRACTION AND TREATMENT SYSTEM DESCRIPTION

Presented in this section are a summarized process description of the Tallevast treatment system and the associated groundwater extraction system. Additional details can be found in the Lockheed Martin Tallevast Site RA SAR (ARCADIS, 2014) submitted to the FDEP on October 28, 2014.

## 3.1 TREATMENT BUILDING SUMMARY

The wearaacaeatnt ooT SYrtewocateociateent stem and-3er nt on Ocltlc34(h8(e)-r)-oss deee5a ti(yvfi(m

electric service and Manatee County water and sewer utilities. Security cameras and exterior lighting are located in the parking lot and surrounding grounds. An 8-foot tall hardened security fence is located around the perimeter of the property with security-accessible automatic gates providing access to the Site from Tallevast Road and 17th Street Court East.

## 3.2 EXTRACTION WELL SUMMARY

The groundwater extraction system consists of 77 vertical groundwater extraction wells that were installed using roto-sonic drilling technology and four horizontal extracti-39(l)3v ells described in the next paragraph. The vertical extraction wells are 6-inches in diameter and constructed using stainless-steel, continuous wire-wrapped screen. Casing and sump materials are Schedule 80 polyvinyl chloride (PVC). The vertical extraction wells were completed with bentonite grout seals extending from the top of the fine sand or bentonite seal, to the bottom of the lockable well vault. A submersible pump and pressure transducer are located in each extraction well. Wellhead piping with isolation valves are housed in a lockable well vault at each extraction well location.

on-Facility and off-Facility portions of the groundwater plume. The primary objectives of the extraction well system are to provide hydraulic containment and capture of the COC plume and to ultimately achieve GCTLs in groundwater beneath the Site.

Electric submersible pumps with variable frequency drives (VFDs) are used in the horizontal and vertical extraction wells. The master control panel, located at the treatment building, controls the extraction well pumps. For control purposes, the extraction well pumps are segregated into five well groups based on well location and aquifer zone of installation. The groundwater extraction wells are capable of operating in two control modes: constant water level in extraction wells or by controlling the flow rate pumped from extraction wells.

## 3.4 CONVEYANCE PIPING AND FIELD UTILITIES

Groundwater from horizontal and vertical extraction wells is transported in the underground conveyance piping network to the treatment plant. Conveyance piping for the off-Facility wells is manifolded locally at the wellhead with each vault containing a pressure transducer, sample

of tanks. A programmable logic controller (PLC) provides control and communications between systems, equipment, and instrumentation. The treatment building includes an operations room where operators can monitor and control the treatment system. Refer to Figure 2-6 for a process flow diagram.

All process treatment equipment, tanks and piping are located within the treatment building s process area secondary containment structure. All chemical storage tanks and metering pumps are housed in dedicated secondary containment rooms to allow no intermingling of chemicals, and all chemical feed piping has secondary containment.

Section 4

# SYSTEM OPERATION, MAINTENANCE, AND MONITORING ACTIVITIES

This section describes activities conducted as part of system operation, maintenance, and

## 4.2 WATER TREATMENT PROCESS AND COMPLIANCE MONITORING

The following sections describe water treatment process sampling and laboratory analyses performed during the operational period. In addition, data that demonstrates RAPA and regulatory permit compliance are provided. Water treatment and compliance sampling was conducted in accordance with FDEP Standard Operating Procedures (SOPs) FS2000 Aqueous Sampling, revision date March 1, 2014 and FC1000 Cleaning/Decontamination Procedures, revision date March 1, 2014.

### 4.2.1 Compliance Sampling

Treatment system POTW effluent compliance samples were collected in accordance with the monitoring schedule prescribed in RAPA Table 12-1 (see Table 4) and the requirements of Manatee County Discharge Permit #IW-0025s (see Appendix B). Compliance sampling dates for sampling completed during the reporting period are presented in Section 4.2.2. The analytical results of this sampling are described in Section 5.2. Analytical results are shown in Table 5. A discharge flow meter ([flow indicator transmitter] FIT-500) calibration sheet from November 24, 2014 is presented in Appendix C.

TestAmerica Laboratories, Inc. (TestAmerica) located in Tampa, Florida analyzed compliance samples using United States Environmental Protection Agency (USEPA) Method 8260B for VOCs and USEPA Method 8260C with heated purge and selected ion monitoring (SIM) for 1,4-dioxane (1,4-D). POTW effluent samples were also analyzed for the 11 metals (aluminum, arsenic, beryllium, cadmium, chromium, copper, lead, nickel, zinc, sodium, and molybdenum) specified in the MCUO Discharge Permit by USEPA Method 6010B.

### 4.2.2 Treatment System Performance Monitoring Sampling

RO system effluent performance samples were collected October 7, 2014, January 8, 2015, April 6, 2015, and July 6, 2015 to monitor discharge to infiltration gallery RC-7002 adjacent to Target Wetland 6 (TW-6).

TestAmerica analyzed these samples using USEPA Method 8260B for VOCs and USEPA Method 8260C with heated purge, and SIM for 1,4-D. RO system effluent samples were also

analyzed for the 10 metals (aluminum, arsenic, beryllium, cadmium, chromium, copper, lead, nickel, zinc, and sodium) by USEPA Method 6020A, total dissolved solids (TDS) by Standard Method 2540C, and for chloride and sulfate by USEPA 300.0 as specified in RAPA Table 10-3 (see Table 6) to confirm RO-treated permeate met the lower of either GCTL or surfacer8(e)1p te

| Date | Sampling Event | Test Method(s) |
|---|---|---|
| 01/08/1 | RO System Effluent Performance Samp | |

water use from individual extraction wells and trenches is restricted to specific quantities which are prescribed in the WUP and which total 410,600 gallons per day. Permit requirements are prescribed to mitigate drawdown in nearby water supply wells. Per SWFWMD requirements, Lockheed Martin is prepared to investigate comments or complaints from off-Facility claims, if necessary; however, there have been no complaints since startup. Table 3 - Monthly Extraction

of tanks. A programmable logic controller (PLC) provides control and communications between systems, equipment, and instrumentation. The treatment building includes an operations room where operators can monitor and control the treatment system. Refer to Figure 2-6 for a process flow diagram.

All process treatment equipment, tanks and piping are located within the treatment building's process area secondary containment structure. All chemical storage tanks and metering pumps are housed in dedicated secondary containment rooms to allow no intermingling of chemicals, and all chemical feed piping has secondary containment.

of tanks. A programmable logic controller (PLC) provides control and communications between systems, equipment, and instrumentation. The treatment building includes an operations room where operators can monitor and control the treatment system. Refer to Figure 2-6 for a process flow diagram.

All process treatment equipment, tanks and piping are located within the treatment building s process area secondary containment structure. All chemical storage tanks and metering pumps are housed in dedicated secondary containment rooms to allow no intermingling of chemicals, and all chemical feed piping has secondary containment.

Section 6

# FINDINGS, CONCLUSIONS, AND RECOMMENDATIONS

## 6.1 PROCESS PERFORMANCE AND COMPLIANCE MONITORING

- Reduce the frequency of voluntary RO permeate sampling from quarterly to annually; and

- Meet MCUO discharge permit and WUP requirements.

## 6.2 GROUNDWATER LEVEL MONITORING

Based on the data presented in this report, Lockheed Martin provides the following findings and conclusions for the groundwater level monitoring program:

- Groundwater level monitoring indicated the RAPA system has maintained hydraulic
  x

- No COC concentrations were detected at levels greater than GCTLs in either the Lower AF Sands or FAS, as shown on Figures 4-33 through 4-39 and Figures 4-40 through 4-46, respectively. These results are consistent with historical and 2014 data.

- The comprehensive August 2015 overall GCTL boundary is presented on Figure 5-1. This overall boundary was used to define the proposed 2015 Temporary Point of Compliance (TPOC). The observations presented in Section 5.4.4 regarding changes in groundwater COC concentrations and distributions did not necessitate additional TPOC notifications, per Rule 62-780.220, FAC. The area of the August 2015 GCTL boundary was 6,209,242 $ft^2$ (143 acres) as compared to 6,752,220 $ft^2$ (155 acres) exhibited for the August 2014 boundary. This change is a decrease in area of approximately 8%.

Based on recent and historical groundwater sampling data, Lockheed Martin recommends the following for the effectiveness monitoring program:

- 1,4-D was detected at S&P monitoring well MW-21 at 8.1 µg/L. Lockheed Martin recommends adding existing well MW-176 to the annual sampling program.

- COC concentrations in S&P Sands monitoring well MW-182 have remained below GCTLs for six consecutive sampling events. Lockheed Martin recommends removing this well from the annual groundwater monitoring program.

- COC concentrations in Lower AF Sands monitoring well MW-51 have remained below GCTLs for six consecutive sampling events. Lockheed Martin recommends removing MW-51 from the annual groundwater monitoring program.

- Concentrations of COC remain below GCTLs in the FAS. Therefore, Lockheed Martin recommends removing the Floridan wells from the annual groundwater monitoring program, with the exception of the FAS private well 7851 16th St E #2. This well had consistently low-level detections of TCE below the GCTL during the past five consecutive annual sampling events. Based on these detections, Lockheed Martin recommends retaining this well in the sampling program.

The changes Lockheed Martin recommends to the annual groundwater monitoring program are depicted below.

| Well | Proposed Action | Aquifer | Location Relative to the Facility | # of Prior Sampling Events Below GCTLs | Rationale or Nearby Monitoring Well(s) that Provide Delineation |
|---|---|---|---|---|---|
| MW-176 | Add | S&P Sands | North | - | - |
| MW-182 | Remove | S&P Sands | South | 6 | MW-23 |
| MW-51 | Remove | LAF Sands | Southwest | 9 | MW-44 and MW-57 |
| 7500 26TH CT E | Remove | Floridan | East | 6 | Aquifer above Floridan has no wells > GCTLs |
| 2411 Tallevast Rd Well #2 | Remove | Floridan | East | 6 | Aquifer above Floridan has no wells > GCTLs |
| 7921 15TH ST E #2 | Remove | Floridan | South | 6 | Aquifer above Floridan has no wells > GCTLs |
| MW-123 | Remove | Floridan | On Facility | 6 | Aquifer above Floridan has no wells > GCTLs |

## 6.6 WETLANDS MONITORING

Lockheed Martin presents the following findings and conclusion from the 2015 Annual Wetlands Monitoring Report:

- The monitored TWs and RWs showed evidence of normal water level fluctuation in response to a normal seasonal rainfall distribution for the region when compared to baseline data.

- Groundwater elevations observed at TW-6 during the 2015 monitoring event appear to have been higher than those during the 2014 monitoring event, indicating that RC-7002 is augmenting groundwater recharge and effectively buffering TW-6 from declines attributable to operation of the RAPA system.

- The wetlands are maintained appropriately and are buffered from RAPA system influences.

Lockheed Martin recommends the following for the wetlands monitoring program:

- Annual WMP investigations will continue to occur in May/June each year during RAPA operation. A Wetlands Monitoring Report and comparative analysis with local climate and previously collected data will be submitted to the SWFWMD by September 1 of each year.

- Lockheed Martin will continue to use the real time telemetry and recharge water flow data to provide continuous data for helping achieve RAPA extraction system optimization, including minimizing or preventing potential impacts to target wetlands, through actions such as modifying flow rates at extraction wells and recharge galleries.

Section 7

# REFERENCES


1. AECOM, 2014. Wetlands Monitoring Report July 2014 through June 2015, prepared for Lockheed Martin Corporation, August 27.
2. AECOM, 2014. Remedial Action Status Report, Lockheed Martin Tallevast, October 28 Site.
3. ARCADIS, 2008. In Situ Pilot Study Work Plan, prepared for Lockheed Martin Corporation, January 22.
4. ARCADIS, 2009a. Remedial Action Plan Addendum, Lockheed Martin Tallevast Facility, prepared for Lockheed Martin Corporation, July 14.
5. ARCADIS, 2009b. Wetlands Monitoring Plan, prepared for Lockheed Martin Corporation, July 14.
6. ARCADIS, 2013, 2012 Groundwater Monitoring Report, prepared for Lockheed Martin Corporation, May 23.
7. FDEP, 2005. Klozur Activated Persulfate Approval Letter, February 25, 2005.
8. FDEP, Standard Operating Procedure FS 2000 General Aqueous Sampling, revision date March 1, 2014.
9. FDEP, Standard Operating Procedure FS 2200 Groundwater Sampling, revision date March 1, 2014.
10. FDEP, FC 1000 Cleaning/Decontamination Procedures, revision date March 1, 2014.
11. SWFWMD, 1995, ROMP TR-7 Oneco Monitor Well Site, Manatee County, Florida, January.
12. Tetra Tech, Inc., 2015, Long Term Water Level Monitoring Program Annual Report, October 1, 2015.

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 9/1/2014 | Ultrafilter-A cleaned | n/a | |
| 9/2/2014 | AOP-A CRU cleaned | n/a | |
| 9/2/2014 | Ultrafilter-B cleaned | n/a | |
| 9/2/2014 | Primary Settling Tank-B recirculation line cleaned | n/a | |
| 9/2/2014 | LIT-7002B transducer replaced | Transducer failed | |
| 9/2/2014 | LCP-20-1, LCP-20-2, LCP-30-5 PA spur cards replaced | Cards failed after brief power outage | |
| 9/2/2014 | LCP-20-1 receptacle replaced | Receptacle was hot to the touch | |
| 9/2/2014 | EW-2101 conveyance pipe acid cleaning | Trunk line piping from EW-2101 back to plant cleaned at pH 1.5 and soaked overnight | |
| 9/3/2014 | Primary Settling Tank-A recirculation line cleaned | n/a | |
| 9/3/2014 | AOP-B CRU cleaned | Overnight caustic soak | |
| 9/3/2014 | Ultrafilter-C cleaned | n/a | |
| 9/3/2014 | Primary Settling Tank-B pH probes calibrated | n/a | |
| 9/3/2014 | Primary Settling Tank-B aerator exchanged | n/a | |
| 9/3/2014 | Influent strainer exchanged and cleaned | n/a | |
| 9/4/2014 | Caustic and acid totes exchanged | n/a | 9 |
| 9/4/2014 | Ultrafilter-A cleaned | n/a | |
| 9/4/2014 | Primary Settling Tank-A pH probes calibrated | n/a | |
| 9/4/2014 | EW-4005 transducer replaced | Transducer failed | |
| 9/4/2014 | EW-2026 pump exchanged and cleaned | n/a | |
| 9/4/2014 | Influent strainer exchanged and cleaned | n/a | |
| 9/5/2014 | EW-2007 pressure sensor PA card replaced | Card failed | |
| 9/5/2014 | EW-2021 pump exchanged and cleaned | n/a | |
| 9/6/2014 | Ultrafilter-B cleaned | n/a | |
| 9/8/2014 | Filter press feed pump rebuild kit installed | Air side components and diaphragm replaced as preventive maintenance | |
| 9/9/2014 | Ultrafilter-C cleaned | n/a | |
| 9/9/2014 | AOP-C disconnect fuse replaced | Fuse failed | |
| 9/9/2014 | Critical alarm testing performed | As required semi-annually | 9 |
| 9/10/2014 | Critical alarm testing continued | As required semi-annually | 9 |
| 9/10/2014 | Ultrafilter-A cleaned | n/a | |
| 9/10/2014 | AOP-C DPCV seals inspected | Attempt made to replace piston seals | |
| 9/10/2014 | Critical alarm testing concluded | n/a | |
| 9/11/2014 | AOP panel air filters replaced | n/a | |
| 9/11/2014 | EW-2101 conveyance pipe peroxide cleaning | 5% peroxide solution – soaked overnight | |
| 9/12/2014 | AOP-B CRU cleaned | Overnight caustic soak | |
| 9/12/2014 | AOP-A DPCV pilot valve replaced | Internal air relief pilot valve failed | |
| 9/12/2014 | Influent strainer exchanged and cleaned | n/a | |
| 9/12/2014 | Vault cross supports installed in EW-2006 and EW-2007 vaults. | Cross supports added to support vault walls | |
| 9/13/2014 | Ultrafilter-B cleaned | n/a | |
| 9/13/2014 | Panel a/c filters cleaned | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 9/13/2014 | Influent strainer exchanged and cleaned | n/a | |
| 9/14/2014 | Ultrafilter-A cleaned | n/a | |
| 9/15/2014 | Ultrafilter-C cleaned | n/a | |
| 9/15/2014 | | | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 10/3/2014 | EW-2022, EW-2034, and EW-2036 pumps exchanged and cleaned | n/a | |
| 10/4/2015 | Acid tote exchanged | n/a | |
| 10/4/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/5/2014 | Ultrafilter-B cleaned | n/a | |
| 10/6/2014 | EW-2001, EW-2003, and EW-2010 pumps exchanged and cleaned | n/a | |
| 10/6/2014 | EW-2001, EW-2003, EW-2005, EW-2010, EW-3013, and EW-3020 strainers cleaned. | n/a | |
| 10/7/2014 | AOP Testing | n/a | 9 |
| 10/8/2014 | AOP Testing | n/a | 9 |
| 10/8/2014 | Ultrafilter-A cleaned | n/a | |
| 10/8/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/9/2014 | Ultrafilter-B cleaned | n/a | |
| 10/9/2014 | EW-3025 hose replaced and pump exchanged and cleaned | n/a | |
| 10/9/2014 | EW-2001 strainer cleaned | n/a | |
| 10/9/2015 | SWS picked up 10 drums of filter press solids from site | Approximately 4000 lbs of filter press solids | |
| 10/9/2015 | SWS picked up universal waste | UV lamps | |
| 10/10/2014 | Caustic tote exchanged | n/a | 9 |
| 10/12/2014 | Ultrafilter-C cleaned | n/a | |
| 10/12/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/13/2014 | Power outage | n/a | 9 |
| 10/13/2014 | Ultrafilter-A cleaned | n/a | |
| 10/13/2014 | AOP-B CRU cleaned | n/a | |
| 10/14/2014 | Ultrafilter-B cleaned | n/a | |
| 10/14/2014 | POTW effluent pH probe calibrated | n/a | |
| 10/14/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/14/2015 | Acid tote exchanged | n/a | |
| 10/15/2014 | Effluent tank pH probe malfunction | n/a | 9 |
| 10/15/2014 | Caustic tote exchanged | n/a | 9 |
| 10/15/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/16/2014 | Ultrafilter-C cleaned | n/a | |
| 10/16/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/17/2014 | Ultrafilter-A cleaned | n/a | |
| 10/17/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/18/2014 | Ultrafilter-B cleaned | n/a | |
| 10/18/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/19/2014 | Influent strainer exchanged and cleaned | n/a | |
| 10/20/2014 | AOP Testing | n/a | 9 |
| 10/20/2014 | Ultrafilter-C cleaned | n/a | |
| 10/20/2014 | Influent strainer exchanged and cleaned | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 10/21/2014 | Caustic tote exchanged | n/a | 9 |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 11/6/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/6/2014 | Ultrafilter-C cleaned | n/a | |
| 11/7/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/7/2014 | SWS picked up 12 drums of filter press solids and 2 drums of drilling mud/soil solids from site | Approximately 5600 lbs of solids | |
| 11/8/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/8/2014 | Ultrafilter-A cleaned | n/a | |
| 11/9/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/10/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/10/2014 | Ultrafilter-B cleaned | n/a | |
| 11/10/2014 | EW-2001, EW-2002, EW-2003, EW-2004, EW-2005, EW-2006, EW-2007, EW-2101, EW-2102, and EW-3020 strainers cleaned | n/a | |
| 11/11/2015 | Spent carbon transported to WM by Adler | n/a | |
| 11/12/2014 | Caustic tote exchanged | n/a | 9 |
| 11/12/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/12/2014 | Ultrafilter-C cleaned | n/a | |
| 11/13/2014 | Ultrafilter-A cleaned | n/a | |
| 11/13/2014 | RO pH and conductivity probes calibrated | n/a | |
| 11/13/2015 | Acid tote exchanged | n/a | |
| 11/14/2014 | POTW effluent pH probe calibrated | n/a | |
| 11/14/2014 | EW-2101 pump exchanged and cleaned | n/a | |
| 11/14/2014 | Primary Settling Tank-A recirculation line cleaning | Routine maintenance | |
| 11/15/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/16/2014 | Ultrafilter-B cleaned | n/a | |
| 11/17/2014 | Power outages | n/a | 9 |
| 11/17/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/17/2014 | Primary Settling Tank-B recirculation line cleaning | Routine maintenance | |
| 11/18/2014 | Ultrafilter-C cleaned | n/a | |
| 11/18/2014 | Air filters replaced on AOPs, AOP Feed, Ultrafilters and Primary Settling Tanks electrical | | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 11/26/2014 | Ultrafilter-B cleaned | n/a | |
| 11/26/2014 | EW-2015 sensor prom replaced | Sensor prom failed | |
| 11/27/2014 | Caustic tote exchanged | n/a | 9 |
| 11/28/2014 | Ultrafilter-C cleaned | n/a | |
| 11/28/2014 | T-500 pH probe replaced | n/a | |
| 11/28/2014 | Plant panel a/c filters cleaned | Routine maintenance | |
| 11/29/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/30/2014 | Influent strainer exchanged and cleaned | n/a | |
| 11/30/2014 | Ultrafilter-A cleaned | n/a | |
| 12/1/2014 | Ultrafilter-B cleaned | n/a | |
| 12/2/2014 | Site Inspection | n/a | 9 |
| 12/2/2014 | Influent strainer exchanged and cleaned | n/a | |
| 12/2/2014 | Ultrafilter-C cleaned | n/a | |
| 12/3/2014 | Influent strainer exchanged and cleaned | n/a | |
| 12/3/2014 | SWS picked up 11 drums of filter press solids from site | Approximately 4,400 lbs of filter press solids | |
| 12/4/2014 | Caustic tote exchanged | n/a | 9 |
| 12/4/2014 | EW-2003, EW-2004, and EW-2023 pumps exchanged and cleaned | n/a | |
| 12/4/2014 | Filter press cleaned with acid solution | n/a | |
| 12/4/2014 | EW-3008 VFD communication card replaced | n/a | |
| 12/5/2014 | Ultrafilter-A cleaned | n/a | |
| 12/5/2015 | Acid tote exchanged | n/a | |
| 12/6/2014 | Ultrafilter-B cleaned | n/a | |
| 12/8/2014 | Ultrafilter-C cleaned | n/a | |
| 12/9/2014 | Ultrafilter-A cleaned | n/a | |
| 12/9/2014 | Acid level indicator installed | H&S engineering control implemented | |
| 12/10/2014 | AOP-C Testing | n/a | 9 |
| 12/11/2014 | Influent strainer exchanged and cleaned | n/a | |
| 12/11/2014 | Ultrafilter-B cleaned | n/a | |
| 12/11/2014 | Ultrafilter-B pH probe replaced | n/a | |
| 12/11/2014 | AOP pH probes, Ultrafilter pH probes, and AOP effluent pH probe calibrated | Routine maintenance | |
| 12/11/2014 | Annual electrical inspection and connections tightening | Routine maintenance | 9 |
| 12/12/2015 | Spent carbon transported to WM by Adler | n/a | |
| 12/12/2014 | Caustic tote exchanged | n/a | 9 |
| 12/12/2014 | Ultrafilter-C and AOP-A CRU cleaned | n/a | |
| 12/14/2014 | Ultrafilter-A cleaned | n/a | |
| 12/15/2014 | AOP-B CRU cleaned | n/a | |
| 12/15/2015 | Acid tote exchanged | n/a | |
| 12/16/2014 | Ultrafilter-B cleaned | n/a | |
| 12/16/2014 | POTW effluent pH probe, RO pH and conductivity probe calibrated | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, FlgA

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 1/26/2015 | Ultrafilter-B cleaned | n/a | |
| 1/26/2015 | Acid tote exchanged | n/a | |
| 1/27/2015 | Influent strainer exchanged and cleaned | n/a | |
| 1/27/2015 | AOP testing | n/a | |
| 1/28/2015 | Ultrafilter-C cleaned | n/a | |
| 1/28/2015 | AOP-B CRU cleaned | n/a | |
| 1/28/2015 | Influent strainer exchanged and cleaned | n/a | |
| 1/28/2015 | AOP effluent pH probe calibrated | n/a | |
| 1/28/2015 | AOP-B2 #48 driver replaced | n/a | |
| 1/28/2015 | Primary Settling Tank-B recirculation cleaning | n/a | 9 |
| 1/28/2015 | Discharge Force Main Inspection | n/a | |
| 1/29/2015 | Ultrafilter-A cleaned | n/a | |
| 1/29/2015 | Influent strainer exchanged and cleaned | n/a | |
| 1/30/2015 | AOP-A CRU cleaned | n/a | |
| 1/30/2015 | Influent strainer exchanged and cleaned | n/a | |
| 1/30/2015 | Ultrafilters, AOPs, and Primary Settling Tank-B pH probes calibrated | n/a | |
| 1/30/2015 | Critical alarm testing | n/a | 9 |
| 1/31/2015 | Caustic tote exchanged | n/a | 9 |
| 1/31/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/1/2015 | Ultrafilter-B cleaned | n/a | |
| 2/1/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/3/2015 | Influent strainer maintenance | n/a | 9 |
| 2/3/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/3/2015 | Acid tote exchanged | n/a | |
| 2/4/2015 | Ultrafilter-C cleaned | n/a | |
| 2/4/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/6/2015 | Ultrafilter-A cleaned | n/a | |
| 2/6/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/6/2015 | GAC reconfiguration – GAC-400A and 410A draining | 400B and 410B now lead vessels | |
| 2/7/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/8/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/9/2015 | Caustic tote exchanged | n/a | 9 |
| 2/9/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/10/2015 | Ultrafilter-C cleaned | n/a | |
| 2/10/2015 | Influent strainer exchanged and cleaned | n/a | |
| 2/10/2015 | Replaced AOP air filters | Normal maintenance | |
| 2/10/2015 | GAC 400A and 410A vessels change out | Two-day process | |
| 2/12/2015 | GAC 400A and 410A vessels soaked after change out | n/a | |
| 2/12/2015 | Line cleaning performed at golf course trunk line | All southwest wells disabled | 9 |
| 2/12/2015 | | | |
| 2/13/2015 | AOP-A and AOP-B CRU cleaned | n/a | |
| 2/13/2015 | Influent strainer exchanged and cleaned | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| 3/19/2015 | Ultrafilter-B cleaned | n/a | |
| 3/19/2015 | Influent strainer exchanged and cleaned | n/a | |
| 3/20/2015 | Influent strainer exchanged and cleaned | n/a | |
| 3/20/2015 | Panel air filters cleaned in process area | Routine maintenance | |
| 3/20/2015 | Southwest wells conveyance trunk line snaked | All southwest wells disabled 92" Q‰ þÌêí ‡£" ‘þ®ì®ÚÜêí„cZ22 Q | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 4/9/2015 | AOP-C CRU cleaned | n/a | |
| 4/9/2015 | | | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 5/1/2015 | Y-strainers at EW-2101 and EW-2102 cleaned | n/a | |
| 5/2/2015 | Ultrafilter-B cleaned | n/a | |
| 5/2/2015 | Influent strainer exchanged and cleaned | n/a | |
| 5/3/2015 | Influent strainer exchanged and cleaned | n/a | |
| 5/4/2015 | Check valve on P-800A cleaned | n/a | |
| 5/5/2015 | False system alarm | n/a | 9 |
| 5/5/2015 | Caustic and acid totes exchanged | n/a | 9 |
| 5/5/2015 | Ultrafilter-C cleaned | n/a | |
| 5/5/2015 | Influent strainer exchanged and cleaned | n/a | |
| 5/5/2015 | EW-2101 pump exchanged and cleaned | n/a | |
| 5/6/2015 | Ultrafilter-A cleaned | n/a | |
| 5/6/2015 | Panel air filters cleaned in process area | Routine maintenance | |
| 5/8/2015 | Ultrafilter-B cleaned | n/a | |
| 5/8/2015 | AOP-B air leak repaired | n/a | |
| 5/10/2015 | Ultrafilter-C cleaned | n/a | |
| 5/12/2015 | Power outage | n/a | 9 |
| 5/13/2015 | Ultrafilter-A cleaned | n/a | |
| 5/13/2015 | Optical Light Module (OLM), (2) ET200S cards, Distributed Periphery/Process Automation (DP/PA) coupler, Analog Input (AI) card, EW-4009 flow head, PA | | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 5/19/2015 | New wheels installed on plant air compressor | n/a | |
| 5/19/2015 | Air filters replaced on AOP Feed, Ultrafilters, and Primary Settling Tankpanels | n/a | |
| 5/21/2015 | Ultrafilter-A cleaned | n/a | |
| 5/21/2015 | Influent strainer exchanged and cleaned | n/a | |
| 5/22/2015 | EW-2102 pump replaced | n/a | |
| 5/22/2015 | Y-strainer at EW-2102 cleaned | n/a | |
| 5/22/2015 | LCP-30-7 redundant OLM replaced | n/a | |
| 5/22/2015 | RC-7001 and RC-7002 transducer hand hole boxes raised | n/a | |
| 5/23/2015 | Ultrafilter-B cleaned | n/a | |
| 5/23/2015 | Plant A/C filters cleaned | Routine maintenance | |
| 5/25/2015 | Caustic tote exchanged | n/a | 9 |
| 5/26/2015 | AOP-A CRU cleaned | n/a | |
| 5/26/2015 | Primary Settling Tank-B dosing pH probe cable replaced | n/a | |
| 5/26/2015 | Influent strainer exchanged and cleaned | n/a | |
| 5/26/2015 | Y-strainers at EW-2101 and EW-2102 cleaned | n/a | |
| 5/27/2015 | AOP-B CRU cleaned | n/a | |
| 5/27/2015 | AOP panel air filters replaced | n/a | |
| 5/28/2015 | AOP-C CRU cleaned | n/a | |
| 5/28/2015 | Ultrafilter-C cleaned | n/a | |
| 5/28/2015 | RC-7002A and RC-7002B level sensors calibrated | n/a | |
| 5/29/2015 | Acid tote exchanged | n/a | |
| 5/30/2015 | Ultrafilter-A cleaned | n/a | |
| 6/3/2015 | Caustic tote exchanged | n/a | 9 |
| 6/3/2015 | Ceramic Ultra Filtration (Ultrafilter)-C cleaned | n/a | |
| 6/3/2015 | Y-strainers at Extraction Well (EW)-2101, EW-2102 and EW-3016 cleaned | n/a | |
| 6/4/2015 | Air compressor preventative maintenance | Routine maintenance | 9 |
| 6/5/2015 | Air compressor preventative maintenance | Routine maintenance | 9 |
| 6/5/2015 | Process area valves exercised | n/a | |
| 6/7/2015 | Ultrafilter-A cleaned | n/a | |
| 6/9/2015 | Ultrafilter-B cleaned | n/a | |
| 6/9/2015 | Y-strainers at EW-2101 and EW-2102 cleaned | n/a | |
| 6/9/2015 | Acid tote exchanged | n/a | |
| 6/10/2015 | T-120 pH probe replaced | n/a | |
| 6/10/2015 | AOP-C2 # 38 lamp driver replaced | n/a | |
| 6/10/2015 | Plant motor greasing performed | n/a | |
| 6/11/2015 | Caustic tote exchanged | n/a | 9 |
| 6/11/2015 | Ultrafilter-C cleaned | n/a | |
| 6/12/2015 | Ultrafilter-A cleaned | n/a | |
| 6/14/2015 | Power outage | n/a | 9 |
| 6/15/2015 | Ultrafilter-A cleaned | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 7/7/2015 | Caustic tote exchanged | n/a | 9 |
| 7/7/2015 | Southern Waste Services (SWS) picked up 11 drums of filter press solids from site | Approximately 4,400 pounds of filter press solids | |
| 7/7/2015 | EW-2015, EW-2034, EW-2036, EW-2101, EW-2102, EW-3001, EW-3011, EW-4004 and EW-4010 y-strainers cleaned | n/a | |
| 7/7/2015 | Ultrafilter-B cable protection installed | n/a | |
| 7/9/2015 | Ultrafilter-A cleaned | n/a | |
| 7/10/2015 | Purifics programming update | n/a | 9 |
| 7/10/2015 | Influent strainer exchanged and cleaned | n/a | |
| 7/10/2015 | Ultrafilter-B cleaned | n/a | |
| 7/12/2015 | Accidental shut down from HMI | n/a | 9 |
| 7/13/2015 | AOP-B CRU cleaned | n/a | |
| 7/14/2015 | AOP-A CRU cleaned | n/a | |
| 7/14/2015 | Primary Settling Tank-B recirculation line cleaned | n/a | |
| 7/14/2015 | Acid tote exchanged | n/a | |
| 7/15/2015 | Primary Settling Tank-B high level alarm | n/a | 9 |
| 7/15/2015 | Primary Settling Tank-B pH probe calibrated | n/a | |
| 7/15/2015 | EW-2102 pressure transmitter card replaced | n/a | |
| 7/16/2015 | AOP-A CRU cleaned | n/a | |
| 7/16/2015 | AOP-A pH probe replaced and calibrated | n/a | |
| 7/17/2015 | Caustic tote exchanged | n/a | 9 |
| 7/17/2015 | AOP-B CRU cleaned | n/a | |
| 7/17/2015 | EW-2101 and EW-2102 y-strainers cleaned | n/a | |
| 7/18/2015 | AOP-B and AOP-C pH probes calibrated | n/a | |
| 7/19/2015 | Ultrafilter-C cleaned | n/a | |
| 7/19/2015 | AOP-C pH probe replaced and calibrated | n/a | |
| 7/21/2015 | EW-2101, EW-2102, and EW-3018 y-strainers cleaned | n/a | |
| 7/21/2015 | EW-2101 and EW-2102 pumps cleaned and replaced | n/a | |
| 7/23/2015 | AOP-A and AOP-B DPCV pilot air valves replaced | n/a | |
| 7/24/2015 | Ultrafilter-A cleaned | n/a | |
| 7/25/2015 | Power outage | n/a | 9 |
| 7/25/2015 | POTW effluent pH probe, RO pH probe, and RO conductivity probe calibrated | n/a | |
| 7/25/2015 | Acid tote exchanged | n/a | |
| 7/26/2015 | Caustic tote exchanged | n/a | 9 |
| 7/27/2015 | AOP caustic probe calibrated | n/a | |
| 7/27/2015 | Critical alarm testing | n/a | 9 |
| 7/28/2015 | T-200 high level alarm | n/a | 9 |
| 7/28/2015 | Ultrafilter-B cleaned | n/a | |
| 7/29/2015 | Ultrafilter-C cleaned | n/a | |
| 7/31/2015 | Power loss to Primary Settling Tank dosing pumps | n/a | 9 |
| 7/31/2015 | T-500 pH probe calibrated | n/a | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 7/31/2015 | EW-3015 pressure transmitter replaced | transmitter failed | |
| 7/31/2015 | EW-2021 pump cleaned and replaced | n/a | |
| 7/31/2015 | EW-2101 and EW-2104 y-strainers exchanged | n/a | |
| 7/31/2015 | Influent strainer exchanged and cleaned | n/a | |
| 8/1/2015 | POTW effluent probe replaced and calibrated | Probe would not calibrate | |
| 8/3/2015 | Ultrafilter-A cleaned | n/a | |
| 8/3/2015 | Ultrafilter-A pH probe replaced and calibrated | Probe would not calibrate | |
| 8/4/2015 | EW-2001, EW-2003, and EW-2035 y-strainers cleaned | n/a | |
| 8/4/2015 | New gaskets on LCP-20-3, LCP-20-4, LCP-30-1, LCP-30-2, and LCP-30-3 installed | n/a | |
| 8/5/2015 | Caustic tote exchanged | n/a | 9 |
| 8/7/2015 | Sludge finder installed at filter press feed pump panel | n/a | 9 |
| 8/7/2015 | Ultrafilter-B cleaned | n/a | |
| 8/7/2015 | Plant panel A/C filters cleaned | Normal maintenance | |
| 8/7/2015 | Acid tote exchanged | n/a | |
| 8/10/2015 | New gaskets on LCP-20-1, LCP-20-2, LCP-30-6, LCP-40-1, and LCP-40-3 installed | n/a | |
| 8/11/2015 | Ultrafilter-C cleaned | n/a | |
| 8/12/2015 | Media filter effluent strainer checked | n/a | |
| 8/13/2015 | AOP-B CRU cleaned | n/a | |
| 8/13/2015 | Primary Settling Tank-B recirculation line cleaned | n/a | |
| 8/13/2015 | EW-2021 pump lowered and transducer calibrated | n/a | |
| 8/14/2015 | Ultrafilter-A cleaned | n/a | |
| 8/14/2015 | Hardness monitor solution reagent replaced | n/a | |
| 8/14/2015 | EW-2001, EW-2004, EW-2101, and EW-2102 y-strainers cleane | | |

Table 1
Operation, Maintenance, and Monitoring Log

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Date | Maintenance Activity | Comments | System Downtime Event |
|---|---|---|---|
| 8/23/2015 | Ultrafilter-A cleaned | n/a | |
| 8/23/2015 | Influent strainer exchanged and cleaned | n/a | |
| 8/24/2015 | Caustic tote exchanged | n/a | 9 |
| 8/24/2015 | AOP-B1 #24 lamp driver replaced | Driver would not power up | |
| 8/26/2015 | Programming update | n/a | 9 |
| 8/26/2015 | Ultrafilter-B cleaned | n/a | |
| 8/26/2015 | EW-3027 flow transmitter and communication card replaced | n/a | |
| 8/28/2015 | Ultrafilter-C cleaned | n/a | |
| 8/28/2015 | Plant panel A/C filters cleaned | Normal maintenance | |
| 8/28/2015 | Acid tote exchanged | n/a | |
| 8/29/2015 | Ultrafilter-C pH probe replaced and calibrated | Ultrafilter-C probe would not calibrate | |
| 8/30/2015 | Ultrafilter-A cleaned | n/a | |
| 8/30/2015 | POTW effluent pH probe, T-500 pH probe, T-660 pH probe, RO pH probe, and RO conductivity probes calibrated | n/a | |
| 8/30/2015 | LCP-15-4 A/C unit repaired | A/C thermostat malfunctioning | |
| 8/30/2015 | EW-2101, EW-2102, EW-3020, and EW-4010 y-strainers cleaned | n/a | |

Table 2
Historical System Runtime

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| MONTH | TOTAL MONTHLY (HOURS) | OVERALL RUNTIME TOTAL (HOURS) | OVERALL SYSTEM PERCENTAGE RUNTIME | TOTAL PLANNED DOWNTIME (HOURS) | TOTAL UNPLANNED DOWNTIME (HOURS | ACTUAL SYSTEM PERCENTAGE RUNTIME ACCOUNTING FOR PLANNED DOWNTIME |
|---|---|---|---|---|---|---|
| | A | B | C | D | E | F |
| November 2013 | 312 | 299 | 95.8% | 3.0 | 10.0 | 96.8% |
| December 2013 | 744 | 733.3 | 98.6% | 8.0 | 2.7 | 99.6% |
| January 2014 | 744 | 720.1 | 96.7% | 2.5 | 21.4 | 97.1% |
| February 2014 | 672 | 659.2 | 98.1% | 12.0 | 0.8 | 99.9% |
| March 2014 | 745 | 737.2 | 99.0% | 6.8 | 1.0 | 99.9% |
| April 2014 | 720 | 708.3 | 98.4% | 11.0 | 0.7 | 99.9% |
| May 2014 | 744 | 739.6 | 99.4% | 2.0 | 2.4 | 99.7% |
| June 2014 | 720 | 717.4 | 99.6% | 2.2 | 0.4 | 99.9% |
| July 2014 | 744 | 743.3 | 99.9% | 0.7 | 0.0 | 100.0% |
| August 2014 | 744 | 742.6 | 99.8% | 1.3 | 0.1 | 99.9% |
| September 2014 | 720 | 714.2 | 99.2% | 5.8 | 0.0 | 100.0% |
| October 2014 | 744 | 701.5 | 94.3% | 39.0 | 3.5 | 99.5% |
| November 2014 | 721 | 718.2 | 99.6% | 1.4 | 1.4 | 99.8% |
| December 2014 | 744 | 724.6 | 97.4% | 18.4 | 1.0 | 99.9% |
| January 2015 | 744 | 729.1 | 98.0% | 14.4 | 0.5 | 99.9% |
| February 2015 | 672 | 664.7 | 98.9% | 7.0 | 0.3 | 99.9% |
| March 2015 | 743 | 729.8 | 98.2% | 11.5 | 1.7 | 99.8% |
| April 2015 | 720 | 714.2 | 99.2% | 2.1 | 3.7 | 99.4% |
| May 2015 | 744 | 740.4 | 99.5% | 0.9 | 2.7 | 99.6% |
| June 2015 | 720 | 706.2 | 98.1% | 12.1 | 1.7 | 99.8% |
| July 2015 | 744 | 734.4 | 98.7% | 8.6 | 1.0 | 99.9% |
| August 2015 | 744 | 739.5 | 99.4% | 4.5 | 0.0 | 100.0% |
| Cumulative Total | 15649 | 15416.8 | | 175.2 | 57.0 | |
| Cumulative Average | | | 98.4% | | | 99.6% |

C= (B/A)x100

F= [(B+D)/A]x100

**Table 4**
**RAPA Table 12-1 Summary of Monitoring Schedule**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**

**Table 5**
**Analytical Results - System Effluent**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| | | | | | RO Permeate | POTW Effluent | RO Permeate | RO Permeate | POTW Effluent | RO Permeate | POTW Effluent | RO Permeate | POTW Effluent |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | 10/7/2014 | 11/7/2014 | 1/8/2015 | 1/16/2015 | 2/6/2015 | 4/6/2015 | 5/5/2015 | 7/6/2015 | 8/4/2015 |
| | | | | | 660-63251-1 | 660-63851-1 | 660-64756-1 | 660-64927-1 | 660-65317-1 | 660-66294-1 | 660-66690-1 | 660-67787-1 | 660-68372-1 |
| | | | | | | | | | **6.2** | 1.0U | **6.2** | 1.0U | **5.5** |
| Aluminum | ug/l | Report | 13 | 200 | 2.6U | 50U | 2.6U | NA | 50U | 2.6U | 50U | 2.6U | 50U |
| Arsenic | ug/l | 2510 | 50 | 10 | 0.29U | 4.0U | **4.7** | NA | 4.0U | 0.29U | 4.0U | 0.29U | 4.0U |
| Beryllium | ug/l | 4 | 0.13 | 4 | 0.037U | 0.50U | 0.037U | NA | 0.50U | 0.037U | 0.50U | 0.037U | 0.50U |
| Cadmium | ug/l | 730 | 1.2 | 5 | 0.11U | 1.0U | 0.11U | NA | 1.0U | 0.11U | 1.0U | 0.11U | 1.0U |
| Chromium | ug/l | 9900 | 11 | 100 | 0.54U | 2.0U | 0.54U | **1.7I** | 2.0U | **9.8** | 2.0U | 0.54U | 2.0U |
| Copper | ug/l | 28480 | 10.1 | 1000 | 0.24U | 2.9U | **0.54I** | NA | 2.9U | **0.34I** | | | |

## Table 6
## RAPA Table 10-3 Effluent Limitations For MCUO, GCTL, and Surface Water Quality Criteria

## Remedial Action Status Report
## October, 2015
## Lockheed Martin Tallevast Site
## Tallevast, Florida

| Parameter | Unit | MCUO IUD Permit #IW 0025S Effluent Limitation | GCTL | Surface Water Quality Criteria |
|---|---|---|---|---|
| pH | SU | 5-11.5 | -- | -- |
| 1,4-dioxane | mg/L | Report | 0.0032 | 0.12 |
| TCE | mg/L | 0.003 | 0.003 | 0.0807 |
| PCE | mg/L | 0.003 | 0.003 | 0.00885 |
| 1,1-DCE | mg/L | 0.007 | 0.007 | 0.0032 |
| 1,1-DCA | mg/L | 0.07 | 0.07 | -- |
| cis-1,2-DCE | mg/L | 0.07 | 0.07 | -- |
| Vinyl chloride | mg/L | 0.001 | 0.001 | 0.0024 |
| **Metals** | | | | |
| Aluminum | mg/L | Report | 0.2 | 0.013 |
| Arsenic | mg/L | 2.51 | 0.01 | 0.05 |
| Beryllium | mg/L | 0.004 | 0.004 | 0.00013 |
| Cadmium | mg/L | 0.73 | 0.005 | 0.0012[2] |
| Chromium | mg/L | 9.9 | 0.1 | 0.011 |
| Copper | mg/L | 28.48 | 1 | 0.0101[2] |
| Nickel | mg/L | 11.08 | 0.1 | 0.0565[2] |
| Lead | mg/L | 1.87 | 0.015 | 0.0036[2] |
| Zinc | mg/L | 4.78 | 5 | 0.1299[2] |
| Sodium | mg/L | NA | 160 | -- |
| | | | | |
| Chloride | mg/L | NA | 250 | -- |
| Sulfate | mg/L | NA | 250 | -- |
| TDS | mg/L | NA | 500 | -- |

mg/L = miligrams per Liter

**Table 7**
**Analytical Results - Process Monitoring**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample Date | Stream | 1,1-DCA | 1,1-DCE | cis-1,2-DCE | PCE | TCE | VC | 1,4-dioxane |
|---|---|---|---|---|---|---|---|---|
| | | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | **MANATEE COUNTY DISCHARGE PERMIT CRITERIA** | 70 | 7 | 70 | 3 | 3 | 1 | Report |
| | | | | | | | | |
| | AOP Feed | 13 | 19 | 36 | 11 | 20 | 0.88I | 91 |
| | AOP-A Effluent | 9.5 | < 0.45 | < 0.65 | < 0.50 | < 0.50 | < 0.50 | 2.3 |
| | AOP-B Effluent | 10 | < 0.45 | < 0.65 | 0.66I | 0.60I | < 0.50 | 6.7 |
| | AOP-C Effluent | 9.6 | < 0.45 | 0.80I | 0.75I | 0.75I | < 0.50 | 9.2 |
| | Primary GAC Effluent | 4.6 | < 0.45 | < 0.65 | < 0.50 | < 0.50 | < 0.50 | 5.8 |
| | Secondary GAC Effluent | < 0.52 | < 0.45 | < 0.65 | < 0.50 | < 0.50 | < 0.50 | 5.4 |
| | | | | | | | | |
| | AOP Feed | 11 | 16 | 33 | 9.1 | 18 | 0.90I | 96 |
| | AOP-A Effluent | 8.5 | < 0.45 | < 0.65 | 0.57I | < 0.50 | < 0.50 | 4.6 |
| | AOP-B Effluent | 8.9 | < 0.45 | < 0.65 | 0.76I | 0.59I | < 0.50 | 9.2 |
| | AOP-C Effluent | 8.6 | < 0.45 | 0.65I | 0.87I | 0.68I | < 0.50 | 8.8 |
| | Primary GAC Effluent | 5.8 | < 0.45 | < 0.65 | < 0.50 | < 0.50 | < 0.50 | 5.1 |
| | Secondary GAC Effluent | < 0.52 | < 0.45 | < 0.65 | < 0.50 | < 0.50 | < 0.50 | 6.5 |

**Table 7**
**Analytical Results - Process Monitoring**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample Date | Stream | 1,1-DCA | 1,1-DCE | cis-1,2-DCE | PCE | TCE | VC | 1,4-dioxane |
|---|---|---|---|---|---|---|---|---|
| 11/21/2014 | AOP Feed | 13 | 18 | 36 | 11 | 22 | 1.3 | 130 |
| | AOP-A Effluent | 9.4 | < 0.67 | < 0.65 | 0.76I | 0.78I | < 0.71 | 8.5 |
| | AOP-B Effluent | 9.4 | < 0.67 | 1 | 1.1 | 1.3 | < 0.71 | 13 |
| | AOP-C Effluent | 9.6 | < 0.67 | 0.89 | 1.1 | 1 | < 0.71 | 13.0 |
| | Primary GAC Effluent | 2.4 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 7.5 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 8.2 |
| | | | | | | | | |
| 12/5/2014 | AOP Feed | 13 | 21 | 31 | 14 | 22 | 1.4 | 73 |
| | AOP-A Effluent | 9.9 | < 0.67 | < 0.65 | 0.78I | < 0.61 | < 0.71 | 3.9 |
| | AOP-B Effluent | 10 | < 0.67 | < 0.65 | 1.1 | 0.76I | < 0.71 | 7.6 |
| | AOP-C Effluent | 8.7 | < 0.67 | 0.69I | 1.1 | 0.84I | < 0.71 | 7.5 |
| | Primary GAC Effluent | 4.0 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.2 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.9 |
| | | | | | | | | |
| 12/19/2014 | AOP Feed | 12 | 21 | 33 | 12 | 22 | 1.4 | 88 |
| | AOP-A Effluent | 9.1 | < 0.67 | < 0.65 | 0.72I | < 0.61 | < 0.71 | 5.8 |
| | AOP-B Effluent | 9.5 | < 0.67 | < 0.65 | 1.0 | < 0.61 | < 0.71 | 7 |
| | AOP-C Effluent | 9.1 | < 0.67 | < 0.65 | 1.1 | 0.79I | < 0.71 | 9.9 |
| | Primary GAC Effluent | 5.2 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.2 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.7 |
| | | | | | | | | |
| 1/5/2015 | AOP Feed | 11 | 19 | 31 | 11 | 17 | 1.0 | 83 |
| | AOP-A Effluent | 8.5 | < 0.67 | < 0.65 | 0.53I | < 0.61 | < 0.71 | 3.8 |
| | AOP-B Effluent | 7.8 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 4.4 |
| | AOP-C Effluent | 8.5 | < 0.67 | 0.84I | 0.75I | 0.78I | < 0.71 | 9.6 |
| | Primary GAC Effluent | 8 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 9.3 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.3 |
| | | | | | | | | |
| 1/16/2015 | AOP Feed | 10 | 19 | 31 | 9.1 | 16 | 1.4 | 67 |
| | AOP-A Effluent | 7.3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 1.2I |
| | AOP-B Effluent | 8.2 | < 0.67 | 0.76I | 0.74I | < 0.61 | < 0.71 | 5.1 |
| | AOP-C Effluent | 8.3 | < 0.67 | 0.80I | 0.68I | 0.94I | < 0.71 | 9.7 |
| | Primary GAC Effluent | 7.5 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 4.3 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.9 |
| | | | | | | | | |
| 1/27/2015 | AOP Feed | 13 | 17 | 31 | 12 | 20 | 2.1 | 86 |
| | AOP-A Effluent | 9.1 | < 0.67 | < 0.65 | 0.65I | < 0.61 | < 0.71 | 4.5 |
| | AOP-B Effluent | 7.3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 3.3 |
| | AOP-C Effluent | 11 | < 0.67 | < 0.65 | 0.90I | 0.83I | < 0.71 | 8.0 |
| | Primary GAC Effluent | 9.1 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.6 |
| | Secondary GAC Effluent | 0.92I | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.5 |

**Table 7**
**Analytical Results - Process Monitoring**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample Date | Stream | 1,1-DCA | 1,1-DCE | cis-1,2-DCE | PCE | TCE | VC | 1,4-dioxane |
|---|---|---|---|---|---|---|---|---|
| 2/17/2015 | AOP Feed | 10 | 20 | 26 | 11 | 17 | 1.3 | 79 |
| | AOP-A Effluent | 6.4 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 3.2 |
| | AOP-B Effluent | 6.9 | < 0.67 | < 0.65 | 0.68I | < 0.61 | < 0.71 | 3.9 |
| | AOP-C Effluent | 7.0 | < 0.67 | 0.86I | 0.83I | 0.83I | < 0.71 | 11.0 |
| | Primary GAC Effluent | 2.3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.7 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 8.0 |
| 2/27/2015 | AOP Feed | 11 | 16 | 13 | 9.9 | 24 | < 0.71 | 75 |
| | AOP-A Effluent | 7.8 | < 0.67 | < 0.65 | 0.51I | < 0.61 | < 0.71 | 2.8 |
| | AOP-B Effluent | 7.4 | < 0.67 | < 0.65 | 0.52I | < 0.61 | < 0.71 | 4.3 |
| | AOP-C Effluent | 7.6 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 4.1 |
| | Primary GAC Effluent | 3.3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 4.9 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.3 |
| 3/16/2015 | AOP Feed | 9.6 | 14 | 25 | 5.7 | 15 | 1.8 | 67 |
| | AOP-A Effluent | 7.3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 3.4 |
| | AOP-B Effluent | 7 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 3.1 |
| | AOP-C Effluent | 7.4 | < 0.67 | < 0.65 | 0.51I | < 0.61 | < 0.71 | 5.7 |
| | Primary GAC Effluent | 5.5 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.1 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.1 |
| 3/27/2015 | AOP Feed | 11 | 16 | 29 | 12 | 16 | 2.5 | 69 |
| | AOP-A Effluent | 8.2 | < 0.67 | < 0.65 | <0.67I | < 0.61 | < 0.71 | 3.2 |
| | AOP-B Effluent | 8 | < 0.67 | < 0.65 | 1.1 | < 0.61 | < 0.71 | 4.9 |
| | AOP-C Effluent | 8.1 | < 0.67 | 0.92I | 1.2 | 0.78I | < 0.71 | 9.0 |
| | Primary GAC Effluent | 6 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.2 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.1 |
| 4/10/2015 | AOP Feed | 9.3 | 16 | 24 | 8.3 | 15 | 1.5 | 69 |
| | AOP-A Effluent | 6.9 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 2.9 |
| | AOP-B Effluent | 7.2 | < 0.67 | < 0.65 | 0.70I | < 0.61 | < 0.71 | 5.5 |
| | AOP-C Effluent | 6.7 | < 0.67 | < 0.65 | 0.64I | < 0.61 | < 0.71 | 5.3 |
| | Primary GAC Effluent | 0.90I | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.1 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.0 |
| 4/28/2015 | AOP Feed | 9.9 | 17 | 25 | 8.8 | 15 | 1.6 | 68 |
| | AOP-A Effluent | 6.7 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 3.1 |
| | AOP-B Effluent | 6.6 | < 0.67 | < 0.65 | 0.70I | < 0.61 | < 0.71 | 5.7 |
| | AOP-C Effluent | 6.9 | < 0.67 | < 0.65 | 0.68I | < 0.61 | < 0.71 | 7.2 |
| | Primary GAC Effluent | 3 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.6 |

**Table 7**
**Analytical Results - Process Monitoring**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample Date | Stream | 1,1-DCA | 1,1-DCE | cis-1,2-DCE | PCE | TCE | VC | 1,4-dioxane |
|---|---|---|---|---|---|---|---|---|
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.1 |
| | AOP Feed | 8.0 | 13.0 | 25 | 6.9 | 13 | 1.8 | 70 |
| | AOP-A Effluent | 6.0< 0.67 | | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 4.0 |
| | AOP-B Effluent | 5.9< 0.67 | | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.9 |
| | AOP-C Effluent | 6.0< 0.67 | | < 0.65 | 0.56I | < 0.61 | < 0.71 | 7.1 |

**Table 7**
**Analytical Results - Process Monitoring**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample Date | Stream | 1,1-DCA | 1,1-DCE | cis-1,2-DCE | PCE | TCE | VC | 1,4-dioxane |
|---|---|---|---|---|---|---|---|---|
| | Primary GAC Effluent | 1.8 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 6.4 |
| | Secondary GAC Effluent | < 0.52 | < 0.67 | < 0.65 | < 0.50 | < 0.61 | < 0.71 | 5.6 |

**Table 8**
**Analytical Results - Combined Influent**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

**Table 9**
**Groundwater Volumes Extracted, Treated, and Discharged**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| | Period of Performance Total (gallons) | Cumulative Total (gallons) | Period of Performance Total (gallons) | Cumulative Total (gallons) |
|---|---|---|---|---|
| November 2013 | 2,850,400 | 2,850,400 | 2,861,400 | 2,861,400 |
| December 2013 | 7,062,100 | 9,912,500 | 7,090,800 | 9,952,200 |
| January 2014 | 7,673,500 | 17,586,000 | 7,709,500 | 17,661,700 |

**TABLE 10**
**2015 Groundwater Elevation Data**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Zone | Total Well Depth (ft bgs) | Screen Top (ft bgs) | Screen Bottom (ft bgs) | Top of Inner Casing (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| DW-1 | Clay/Sand Zone 1 | 99 | 82 | 92 | 31.00 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | 9:30 | 31.06 | -0.06 | NM | NM | NM | NM | NM | NM | 15:06 | 31.35 | -0.35 |
| EW-UAFG-1 | AF Gravels | 108 | 98 | 108 | 31.66 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | 9:46 | 40.06 | -8.40 | NM | NM | NM | NM | NM | NM | 14:08 | 40.53 | -8.87 |
| EXL-1 (EW-108) | LSAS | 38.75 | 33.75 | 38.75 | 30.09 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | 14:25 | 28.74 | 1.35 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM |

**TABLE 10**
**2015 Groundwater Elevation Data**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Zone | Total Well Depth (ft bgs) | Screen Top (ft bgs) | Screen Bottom (ft bgs) | Top of Inner Casing (ft msl) | December 3, 2013 | | | January 9, 2014 | | | February 4, 2014 | | | March 6, 2014 | | | April 8, 2014 | | | May 6, 2014 | | | August 6, 2014 | | | November 5, 2014 | | | February 3, 2015 | | | August 5, 2015 | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) | Time (24 hr) | Depth to Water (ft toc) | Water Elevation (ft msl) |
| MW-119 | LSAS | 36 | 31 | 36 | 21.18 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | 10:04 | 7.06 | 14.12 | NM | NM | NM | NM | NM | NM | 10:13 | 6.81 | 14.37 |
| MW-120 | USAS | 25 | 20 | 25 | 21.18 | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | NM | 10:05 | 3.27 | 17.91 | NM | NM | NM | NM | NM | NM | 10:11 | 1.33 | 19.85 |
| MW-121 | USAS | 23 | 18 | 23 | 21.35 | 9:29 | 8.02 | 13.33 | 8:56 | 8.25 | 13.10 | 8:42 | 8.28 | 13.07 | 8:45 | 8.26 | 13.09 | 8:41 | 7.91 | 13.44 | 8:21 | 7.65 | 13.70 | 8:40 | 8.16 | 13.19 | 10:02 | 7.76 | 13.59 | 10:10 | 8.05 | 13.30 | 11:02 | 7.65 | 13.70 |

**TABLE 10**
**2015 Groundwater Elevation Data**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Zone | Total Well Depth (ft bgs) | Screen Top (ft bgs) | Screen Bottom (ft bgs) | Top of Inner Casing (ft msl) | August 5, 2015 | | |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| | RAPA Treatment System Process | Abandonment Date | Rationale for Change |
|---|---|---|---|

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MW-125 | 7/21/2005 | Venice Clay | x | | | | | | | | |
| MW-126 | 7/20/2005 | USAS | x | x | | x | | | | | |
| MW-127 | 8/30/2005 | AF Gravels | x | x | | x | | | | | |
| MW-128 | 9/1/2005 | S&P Sands | x | x | | x | | x | | | |
| MW-129 | 9/7/2005 | AF Gravels | x | x | | x | | x | | | |
| MW-130 | 9/8/2005 | AF Gravels | x | x | | x | | | | | |
| MW-131 | 9/9/2005 | AF Gravels | x | x | | x | | x | | | |
| MW-132 | 9/10/2005 | AF Gravels | x | x | | x | | | | | |
| MW-133 | 9/13/2005 | AF Gravels | x | x | | x | | x | | | |
| MW-134 | 9/14/2005 | AF Gravels | x | x | | x | | x | | | |
| MW-135 | 9/15/2005 | AF Gravels | x | x | | x | | | | | |
| MW-136 | 10/27/2005 | AF Gravels | x | | | | | | | | Removed from monitoring in 2014 RASR |
| MW-137 | 12/28/2005 | USAS | x | | | | | | | | Removed from monitoring in 2014 RASR |
| MW-138 | 12/28/2005 | LSAS | x | | | | | | | | |
| MW-139 | 12/28/2005 | S&P Sands | x | | | | | | | | |
| MW-140 | 12/28/2005 | Lower AF Sands | x | | | | | | | | |
| MW-141 | 12/27/2005 | USAS | x | x | | x | | | | | |
| MW-142 | 12/27/2005 | LSAS | x | | | x | | | | | Removed in 2014 RASR |
| MW-143 | 12/27/2005 | AF Gravels | x | x | | x | | | | | |
| MW-144 | 12/27/2005 | S&P Sands | x | | | x | | | | | |
| MW-145 | 12/27/2005 | Lower AF Sands | x | | | x | | | | | |
| MW-146 | 12/19/2005 | USAS | x | x | | x | | | | | |
| MW-147 | 12/19/2005 | LSAS | x | | | | | | | | |
| MW-148 | 12/19/2005 | AF Gravels | x | x | | | | | | | |
| MW-149 | 12/19/2005 | S&P Sands | x | | | | | | | | |
| MW-150 | 12/19/2005 | Lower AF Sands | x | | | | | | | | Removed in 2014 RASR |
| MW-151 | 1/8/2006 | USAS | x | x | | x | | | | | |
| MW-152 | 1/8/2006 | LSAS | x | x | | x | | | | | |
| MW-153 | 1/12/2006 | AF Gravels | x | | | x | | | | | Removed in 2014 RASR |
| MW-154 | 1/8/2006 | S&P Sands | x | | | | | | | | |
| MW-155 | 1/8/2006 | Lower AF Sands | x | x | | x | | | | | |
| MW-156 | 1/9/2006 | USAS | x | x | | x | | | | | |
| MW-157 | 1/9/2006 | LSAS | x | | | | | | | | |
| MW-158 | 1/9/2006 | AF Gravels | x | x | | x | | | | | |
| MW-159 | 1/9/2006 | S&P Sands | x | | | | | | | | |
| MW-160 | 1/9/2006 | Lower AF Sands | x | x | | | | | | | |
| MW-161 | 1/20/2006 | Floridan | x | x | | | | | | | |
| MW-162 | 1/19/2006 | USAS | x | x | | x | | | | | |
| MW-163 | 1/19/2006 | LSAS | x | | | | | | | | Removed in 2014 RASR |
| MW-164 | 1/18/2006 | AF Gravels | x | x | | x | | | | | |
| MW-165 | 2/15/2006 | S&P Sands | x | | | | | | | | |
| MW-166 | 1/24/2006 | Lower AF Sands | x | | | | | | | | |
| MW-167 | 1/31/2006 | USAS | x | | | x | | | | | |
| MW-168 | 1/31/2006 | LSAS | x | x | | x | | | | | |
| MW-169 | 1/25/2006 | Clay/Sand Zone 1 | x | x | | | | | | re-classified | replaced with MW-124 |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MW-170 | 2/1/2006 | Lower AF Sands | x | | | x | | | | | |
| MW-171 | 1/19/2006 | LSAS | x | | | x | | | | | |
| MW-172 | 1/19/2006 | AF Gravels | x | | | x | | | | | |
| MW-173 | 1/18/2006 | S&P Sands | x | | | x | | | | | |
| MW-174 | 1/23/2006 | Lower AF Sands | x | | | x | | | | | |
| MW-175 | 1/17/2006 | AF Gravels | x | x | | x | | | | | |
| MW-176 | 1/17/2006 | S&P Sands | x | | | | | | | | |
| MW-177 | 1/16/2006 | Lower AF Sands | x | | | | | | | | |
| MW-178 | 1/22/2006 | LSAS | x | x | | x | | | | | |
| | **Footnotes on Page 10.** | | | | | | | | | | |
| MW-179 | 1/22/2006 | AF Gravels | x | | | x | | | | | |
| MW-180 | 1/21/2006 | S&P Sands | x | | | x | | | | | |
| MW-181 | 1/19/2006 | Lower AF Sands | x | | | x | | | | | |
| MW-182 | 2/2/2006 | S&P Sands | x | x | | x | | | | | |
| MW-188 | 2/28/2006 | USAS | x | | | | | | | | |
| MW-189 | 2/17/2006 | LSAS | x | | | | | | | | |
| MW-190 | 2/28/2006 | AF Gravels | x | | | | | | | | |
| MW-191 | 2/28/2006 | S&P Sands | x | | | | | | | | |
| MW-192 | 2/21/2006 | Lower AF Sands | x | | | | | | | | |
| MW-193 | 2/17/2006 | AF Gravels | x | | | | | | | | |
| MW-194 | 2/21/2006 | S&P Sands | x | | | | | | | | |
| MW-195 | 2/20/2006 | Lower AF Sands | x | | | | | | | | |
| MW-196 | 3/7/2006 | AF Gravels | x | | | | | | | | |
| MW-197 | 3/8/2006 | AF Gravels | x | | | | | | | | |
| MW-198 | 3/6/2006 | USAS | x | | | | | | | | |
| MW-199 | 3/6/2006 | LSAS | x | | | | | | | | |
| MW-200 | 3/5/2006 | AF Gravels | x | x | | | | | | | |
| MW-201 | 3/4/2006 | S&P Sands | x | | | | | | | | |
| MW-202 | 3/3/2006 | Lower AF Sands | x | | | | | | | | |
| MW-203 | 3/8/2006 | Floridan | x* | | | | | | | | Removed in 2014 RASR |
| MW-204 | 3/7/2006 | USAS | x | | | | | | | | |
| MW-205 | 3/7/2006 | LSAS | x | | | | | | | | |
| MW-206 | 3/7/2006 | AF Gravels | x | | | | | | | | |
| MW-207 | 3/16/2006 | Lower AF Sands | x | | | | | | | | |
| MW-208 | 4/3/2006 | USAS | x | | | | | | | | |
| MW-209 | 3/27/2006 | LSAS | x | | | | | | | | |
| MW-210 | 3/13/2006 | AF Gravels | x | | | | | | | | |
| MW-211 | 3/27/2006 | S&P Sands | x | | | | | | | | |
| MW-212 | 3/17/2006 | Lower AF Sands | x | | | | | | | | |
| MW-213 | 3/19/2006 | USAS | x | | | | | | | | |
| MW-214 | 3/19/2006 | LSAS | x | | | | | | | | |
| MW-215 | 3/18/2006 | AF Gravels | x | x | | | | | | | |
| MW-216 | 3/18/2006 | S&P Sands | x | | | | | | | | |
| MW-217 | 3/16/2006 | Lower AF Sands | x | | | | | | | | |
| MW-219 | 3/14/2006 | USAS | x | x | | x | | | | | |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MW-220 | 3/14/2006 | LSAS | x | x | | x | | | | | |
| MW-221 | 3/14/2006 | AF Gravels | x | x | | x | | | | | |
| MW-222 | 3/15/2006 | S&P Sands | x | | | x | | | | | |
| MW-223 | 3/19/2006 | Hard Streak | x | | | | | | | | |
| MW-224 | 3/19/2006 | Venice Clay | x | | | | | | | | |
| MW-225 | 3/18/2006 | Venice Clay | x | | | | | | | | |
| MW-226 | 3/17/2006 | AF Gravels | x | | | | | | | | |
| MW-227 | 3/18/2006 | S&P Sands | x | | | | | | | | |
| MW-228 | 3/17/2006 | AF Gravels | x | | | | | | | | |
| MW-229 | 3/19/2006 | USAS | x | | | x | | | | | Removed in 2014 RASR |
| MW-230 | 3/18/2006 | LSAS | x | x | | x | | | | | |
| MW-231 | 3/18/2006 | AF Gravels | x | x | | x | | x | | | |
| MW-232 | 3/20/2006 | AF Gravels | x | x | | x | | | | | |
| MW-233 | 3/20/2006 | AF Gravels | x | x | | x | | x | | | |
| MW-234 | 3/21/2006 | USAS | x | | | | | | | | |
| MW-235 | 3/21/2006 | LSAS | x | | | | | | | | |
| MW-236 | 3/21/2006 | AF Gravels | x | | | | | | | | |
| MW-237 | 3/31/2006 | S&P Sands | x | | | | | | | | |
| MW-238 | 3/30/2006 | Lower AF Sands | x | | | | | | | | |
| MW-239 | 3/21/2006 | AF Gravels | x | x | | x | | x | | | |
| MW-240 | 3/27/2006 | S&P Sands | x | | | | | | | | Removed in 2014 RASR |
| MW-241 | 4/3/2006 | Lower AF Sands | x | | | | | | | | |
| | **Footnotes on Page 10.** | | | | | | | | | | |
| MW-242 | 3/30/2006 | USAS | x | x | | x | | | | | |
| MW-243 | 3/29/2006 | LSAS | x | x | | x | | | | | |
| MW-244 | 3/29/2006 | AF Gravels | x | | | | | | | | |
| MW-245 | 4/3/2006 | Hard Streak | x | | | | | | | | |
| MW-246 | 4/3/2006 | LSAS | x | | | | | | | | |
| MW-247 | 4/2/2006 | AF Gravels | x | | | | | | | | |
| MW-248 | 4/4/2006 | AF Gravels | x | x | | x | | | | | |
| MW-249 | 1/31/2007 | AF Gravels | x | x | | x | | x | | | |
| MW-250 | 2/1/2007 | AF Gravels | x | x | | x | | x | | | |
| MW-251 | 4/14/2007 | Floridan | x | x | | | | | | | |
| MW-252 | 11/20/2007 | S&P Sands | x | x | | x | | | | | |
| MW-253 | 11/21/2007 | AF Gravels | x | x | | x | | x | | | |
| MW-254 (MW-BT-1) | 12/17/2007 | USAS | x | x | | x | | x | | | |
| MW-255 | 2/24/2010 | AF Gravels | x | x | | | | | | | replaced well 2411 Tallevast Rd |
| RW-1 | NA | USAS | x | | | | | | | | |
| RW-2 | NA | USAS | x | | | | | | | | |
| TW-84-A | 10/11/2007 | USAS | x | | | | | | | | |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| PZ-USAS-03 | 1/28/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-04 | 10/14/2014 | USAS | x | | | x | | | | | |
| PZ-USAS-05 | 10/14/2014 | USAS | x | | | x | | | | | |
| PZ-USAS-06 | 10/14/2014 | USAS | x | | | x | | | | | |
| PZ-USAS-07 | 4/28/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-08 | 1/26/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-09 | 1/26/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-10 | 1/27/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-11 | 1/28/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-12 | 1/28/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-13 | 1/28/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-14 | 1/27/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-15 | 1/29/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-16 | 1/29/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-17 | 10/14/2014 | USAS | x | | | x | | | | | |
| PZ-USAS-18 | 10/13/2014 | USAS | x | | | x | | | | | |
| PZ-USAS-19 | 1/29/2015 | USAS | x | | | x | | | | | |
| PZ-USAS-20 | 10/14/2014 | USAS | x | | | x | | | | | |
| PZ-LSAS-1 | 11/26/2007 | LSAS | x | x | | | | | | | |
| PZ-LSAS-2 | 11/26/2007 | LSAS | x | x | | | | | | | |
| PZ-LSAS-4 | 11/26/2007 | LSAS | x | x | | | | | | | |
| PZ-LSAS-5 | 11/26/2007 | LSAS | x | x | | | | | | | |
| PZ-LSAS-6 | 11/26/2007 | LSAS | x | x | | | | | | | |
| PZ-LSAS-7 | 11/26/2007 | LSAS | x | x | | x | | | | | |
| **Extraction Wells** | | | | | | | | | | | |
| EW-2001 | 1/13/2012 | USAS | | | | | x | | | | |
| EW-2002 | 1/10/2012 | USAS | | | | | x | | | | |
| EW-2003 | 1/10/2012 | USAS | | | | | x | | | | |
| EW-2004 | 1/11/2012 | USAS | | | | | x | | | | |
| EW-2005 | 1/11/2012 | USAS | | | | | x | | | | |
| EW-2006 | 1/12/2012 | USAS | | | | | x | | | | |
| EW-2007 | 1/9/2012 | USAS | | | | | x | | | | |
| EW-2008 | 12/1/2011 | USAS | | | | | x | | | | |
| EW-2009 | 12/1/2011 | USAS | | | | | x | | | | |
| EW-2010 | 12/2/2011 | USAS | | | | | x | | | | |
| EW-2011 | 1/4/2012 | USAS | | | | | x | | | | |
| EW-2012 | 12/5/2011 | USAS | | | | | x | | | | |
| EW-2013 | 12/6/2011 | USAS | | | | | x | | | | |
| EW-2014 | 1/17/2012 | USAS | | | | | x | | | | |
| EW-2015 | 12/19/2011 | USAS | | | | | x | | | | |
| EW-2016 | 12/19/2011 | USAS | | | | | x | | | | |
| EW-2017 | 3/13/2012 | USAS | | | | | x | | | | |
| EW-2018 | 1/19/2012 | USAS | | | | | x | | | | |
| EW-2019 | 1/4/2012 | USAS | | | | | x | | | | |
| EW-2020 | 1/18/2012 | USAS | | | | | x | | | | |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| EW-2021 | 3/9/2012 | USAS | | | | | x | | | | |
| EW-2022 | 5/21/2012 | USAS | | | | | x | | | | |
| EW-2023 | 5/21/2012 | USAS | | | | | x | | | | |
| EW-2024 | 5/31/2012 | USAS | | | | | x | | | | |
| EW-2025 | 5/25/2012 | USAS | | | | | x | | | | |
| EW-2026 | 5/17/2012 | USAS | | | | | x | | | | |
| EW-2027 | 5/30/2012 | USAS | | | | | x | | | | |
| EW-2028 | 5/17/2012 | USAS | | | | | x | | | | |
| EW-2029 | 5/16/2012 | USAS | | | | | x | | | | |
| EW-2030 | 5/16/2012 | USAS | | | | | x | | | | |
| EW-2031 | 5/18/2012 | USAS | | | | | x | | | | |
| EW-2032 | 5/15/2012 | USAS | | | | | x | | | | |
| EW-2033 | 1/6/2012 | USAS | | | | | x | | | | |
| EW-2034 | 12/22/2011 | USAS | | | | | x | | | | |
| EW-2035 | 1/18/2012 | USAS | | | | | x | | | | |
| EW-2036 | 12/12/2011 | USAS | | | | | x | | | | |
| EW-2037 | 11/30/2011 | USAS | | | | | x | | | | |
| EW-2101 (T-1) | 8/4/2011 | Extraction Trench | | | | | x | | | | |
| EW-2102 (T-2) | 8/1/2011 | Extraction Trench | | | | | x | | | | |
| EW-2103 (T-3) | 8/17/2011 | Extraction Trench | | | | | x | | | | |
| EW-2104 (T-4) | 8/19/2011 | Extraction Trench | | | | | x | | | | |
| | **Footnotes on Page 10.** | | | | | | | | | | |
| EW-3001 | 12/15/2011 | LSAS | | | | | x | | | | |
| EW-3002 | 12/13/2011 | LSAS | | | | | x | | | | |
| EW-3003 | 12/9/2011 | LSAS | | | | | x | | | | |
| EW-3004 | 12/21/2011 | LSAS | | | | | x | | | | |
| EW-3005 | 5/30/2012 | LSAS | | | | | x | | | | |
| EW-3006 | 5/18/2012 | LSAS | | | | | x | | | | |
| EW-3007 | 5/24/2012 | LSAS | | | | | x | | | | |
| EW-3008 | 5/23/2012 | LSAS | | | | | x | | | | |
| EW-3009 | 5/17/2012 | LSAS | | | | | x | | | | |
| EW-3010 | 5/14/2012 | LSAS | | | | | x | | | | |
| EW-3011 | 12/21/2011 | LSAS | | | | | x | | | | |
| EW-3012 | 8/17/2011 | LSAS | | | | | x | | | | |
| EW-3013 | 8/20/2011 | LSAS | | | | | x | | | | |
| EW-3014 | 8/20/2011 | LSAS | | | | | x | | | | |
| EW-3015 | 8/22/2011 | LSAS | | | | | x | | | | |
| EW-3016 | 8/23/2011 | LSAS | | | | | x | | | | |
| EW-3017 | 8/24/2011 | LSAS | | | | | x | | | | |
| EW-3018 | 8/19/2011 | LSAS | | | | | x | | | | |
| EW-3019 | 8/18/2011 | LSAS | | | | | x | | | | |
| EW-3020 | 1/13/2012 | LSAS | | | | | x | | | | |
| EW-3021 | 3/7/2012 | LSAS | | | | | x | | | | |
| EW-3022 | 3/6/2012 | LSAS | | | | | x | | | | |
| EW-3023 | 8/16/2011 | LSAS | | | | | x | | | | |

**Table 11**
**Monitoring Program Sampling Locations**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| EW-3024 | 3/12/2012 | LSAS | | | | | x | | | | |
| EW-3025 | 12/15/2011 | LSAS | | | | | x | | | | |
| EW-3026 | 3/8/2012 | LSAS | | | | | x | | | | |
| EW-3027 | 1/6/2012 | LSAS | | | | | x | | | | |
| EW-4001 | 12/9/2011 | AF Gravel | | | | | x | | | | |
| EW-4002 | 12/14/2011 | AF Gravel | | | | | x | | | | |
| EW-4003 | 5/16/2012 | AF Gravel | | | | | x | | | | |
| EW-4004 | 1/24/2012 | AF Gravel | | | | | x | | | | |
| EW-4005 | 1/27/2012 | AF Gravel | | | | | x | | | | |
| EW-4006 | 3/21/2012 | AF Gravel | | | | | x | | | | |
| EW-4007 | 3/9/2012 | AF Gravel | | | | | x | | | | |
| EW-4008 | 12/5/2011 | AF Gravel | | | | | x | | | | |
| EW-4009 | 12/22/2011 | AF Gravel | | | | | x | | | | |
| EW-4010 | 1/20/2012 | AF Gravel | | | | | x | | | | |
| EW-4011 | 1/6/2012 | AF Gravel | | | | | x | | | | |
| EW-5001 | 5/25/2012 | S&P Sands | | | | | x | | | | |
| EW-5002 | 1/13/2012 | S&P Sands | | | | | x | | | | |
| | | | | | | | | | | | |
| PW-7 (7561/7571 15TH ST E) | Private Well | AF Gravels | | x | | | | | | | |
| PW-57 (7500 26TH CT E) | Private Well | Floridan | | x | | | | | | | |
| PW-84 (2400 TALLEVAST RD) | Private Well | AF Gravels | | x | | | | | | | |
| PW-125 (2411 TALLEVAST RD | 2/26/2010 | Floridan | | x | | | | | | | replaced well MW-218 |
| PW-132 (7851 15TH ST E #2) | 9/16/2011 | Floridan | | x | | | | | | | replaced PW-47 (7851 15th St E) |
| PW-134 (7921 15TH ST E #2) | 10/19/2011 | Floridan | | x | | | | | | | |
| | | | | | | | | | | | |
| System Effluent Treated | | | | | x | | | | | | |
| Combined Plant Influent | | | | | x | | | | | | |
| AOP Influent | | | | | x | | | | | | |
| AOP Unit A Effluent | | | | | x | | | | | | |
| AOP Unit B Effluent | | | | | x | | | | | | |
| AOP Unit C Effluent | | | | | x | | | | | | |
| Combined AOP Effluent | | | | | x | | | | | | |
| Post-LPGAC-1 | | | | | x | | | | | | |
| Post-LPGAC-2 | | | | | x | | | | | | |
| RO System Feed | | | | | x | | | | | | |
| RO System Concentrate | | | | | x | | | | | | |
| RO System Permeate | | | | | x | | | | | | |
| | **Footnotes on Page 10.** | | | | | | | | | | |
| | | | | | | | | | | | |
| Staff Gauge-1R (Convention Ce | 11/21/2011 | Unassigned | x | | | x | | | | | |

[redacted]

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Well ID | Installation Date | Zone | Annual Water Levels | Annual Groundwater Monitoring a/ | RAPA Treatment System Process Monitoring | Semi-Annual Water Levels | Semi-Annual Extraction Well Monitoring b/ | Semi-Annual Groundwater Monitoring b/ | Annual Persulfate Pilot Study Monitoring c/ | Abandonment Date | Rationale for Change |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Staff Gauge-8 (Boothe Pond) | 11/13/2007 | Unassigned | x | | | x | | | | | |
| Staff Gauge-9 (19[redacted] | | | | | | x | | | | | |
| Stilling Well-1R (A[redacted] | | | | | | x | | | | | |
| Stilling Well-2 (Tall[redacted] | | | | | | x | | | | | |
| Stilling Well-3 (Bo[redacted] | | | | | | x | | | | | |
| Stilling Well-4 (197[redacted] | | | | | | x | | | | | |
| **USAS Chemical C[redacted]** | | | | | | | | | | | |
| CO-A1D | 2/15/2008 | USAS | | | | | | | x | | |
| CO-B1D | 2/15/2008 | USAS | | | | | | | | | |
| CO-B4D | 2/14/2008 | USAS | | | | | | | | | |
| CO-C1D | 2/12/2008 | USAS | | | | | | | x | | |
| CO-D1D | 2/12/2008 | USAS | | | | | | | | | |
| EXL-1 (EW-108) 1/ | 8/31/2005 | LSAS | | | | | | | x | | |
| **Total Number of Sample Locations** | | | **297** | **164** | **12** | **180** | **81** | **54** | **11** | | |

**Footnotes:**

RAPA - Remedial Action Plan Addendum
OMM Operation, Maintenance and Monitoring
AF Gravels Arcadian Formation Gravels
LSAS Lower Shallow Aquifer System
Lower AF Sands Lower Arcadian Formation Sands
S&P Sands Salt & Pepper Sands
SIM ID Selective Ion Monitoring by Isotope Dilution
USAS Upper Surficial Aquifer System
VOC Volatile Organic Compound

1/ Former extraction well now only used for persulfate pilot study monitoring
2/ Stilling Well-1(ABC Facility on-Site Pond) and Staff Gauge-1(Convention Center) were replaced in 2011
3/ System Effluent is analyzed for site specific COCs and EPA Method 6010B Metals. The Combined Plant Influent is analyzed for the full list of 8260B and 1,4-dioxane. The RO System Permeate is analyzed for the site specific COCs and EPA Method 6020A Metals. All other treatment sampling points are analyzed for site specific COCs only.
a/ Analyzed for VOCs (Full List) by EPA 8260B and for 1,4-Dioxane by EPA 8260C SIM ID.
b/ All monitoring and extraction wells samples are analyzed for VOCs (Full List) by EPA 8260B and for 1,4-Dioxane by EPA 8260C SIM ID.
Treatment system samples are analyzed for or or more of Site Specific COCs, 1,4-dioxane, the full list of 8260B + 1,4-dioxane, 6020A Metals, or 6010B Metals depending on sampling location.
c/ Persulfate Pilot Study Monitoring List
x* = Water levels will not be taken.

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane | Carbon Disulfide | Carbon tetrachloride |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | 1.3 | 200 | 0.2 | 5 | 70 | 7 | -- | 70 | 0.02 | 70 | 10 | 0.2 | 600 | 3 | 5 | 10 | 210 | -- | 75 | -- | 4200 | 140 | 280 | 140 | -- | 560 | 6300 | 1 | -- | 4.4 | 9.8 | 700 | 3 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Date / Time Collected: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/19/2013 11:46 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 11/25/2013 09:42 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/4/2013 8:09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/10/2013 10:29 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 01/06/2014 10:45 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 02/04/2014 14:25 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 UJ | 1.0 U | 0.42 U |
| | | 05/07/2014 09:24 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 08/07/2014 08:30 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 11/05/2014 10:22 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 02/04/2015 09:15 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | 0.52 U | 0.67 U | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 5/13/2015 15:54 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | 0.52 U | 0.67 U | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 8/6/2015 8:32 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | 0.52 U | 0.67 U | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 11/19/2013 11:54 | NA | NA | NA | NA | **4.3** | **3.0** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 11/25/2013 09:49 | NA | NA | NA | NA | **4.0** | **3.0** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/04/2013 08:13 | NA | NA | NA | NA | **4.5** | **3.2** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/10/2013 10:34 | NA | NA | NA | NA | **4.4** | **4.2** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 01/06/2014 10:52 | NA | NA | NA | NA | **3.9** | **2.9** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 02/04/2014 14:31 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **3.1** | **2.6** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U J3 | 0.57 U | 0.52 U | 0.54 U | 0.64 U J3 | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 UJ | 1.0 U | 0.42 U |
| | | 05/07/2014 09:30 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **2.9** | **2.7** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 08/07/2014 08:35 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **2.7** | **2.2** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 11/05/2014 10:29 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **1.8** | **1.9** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 02/04/2015 09:06 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | **1.5** | **1.7** | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 05/13/201515:58 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | **1.7** | **1.7** | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 8/6/2015 8:42 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | **1.4** | **1.1** | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U |
| | | 11/19/2013 12:00 | NA | NA | NA | NA | **9** | **8.8** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 11/25/2013 09:59 | NA | NA | NA | NA | **14** | **13** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/04/2013 08:17 | NA | NA | NA | NA | **10** | **12** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 12/10/2013 10:43 | NA | NA | NA | NA | **8.3** | **8.8** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 01/06/2014 10:57 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |
| | | 02/04/2014 14:43 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | **0.96 I** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 UJ | **1.6 I** | 0.42 U |
| | | 05/07/2014 09:40 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **6.9** | **7.6** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 08/07/2014 08:44 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **6.5** | **6.8** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |
| | | 11/05/2014 10:39 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | **5.3** | **6.7** | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U |

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | GTCL / Units / Date / Time | Volatile Organics (8260B) |
|---|---|---|---|

TABLE 12

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) GTCL Units |
|---|---|---|

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Volatile Organics (8260B) |
|---|

TABLE 12

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) |
|---|---|---|
| | | GTCL |
| | | Units |
| | | Date / Time Collected: |

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorobromomethane | Chlorodibromomethane (Dibromochloromethane) | Chloroethane | Chloroform | Chloromethane | cis-1,2-Dichloroethene | cis-1,3-Dichloropropene | Dibromomethane | Dichlorobromomethane aka:Bromodichloromethane | Dichlorodifluoromethane | Ethylbenzene | Ethylene Dibromide | Hexachlorobutadiene | Isopropylbenzene | Methyl Tert Butyl Ether | Methylene Chloride | m-Xylene & p-Xylene | Naphthalene | n-Butylbenzene | N-Propylbenzene | o-Xylene | sec-Butylbenzene | Styrene | tert-Butylbenzene | Tetrachloroethene | Toluene | Trans-1,2-Dichloroethene | trans-1,3-Dichloropropene | Trichloroethene | Trichlorofluoromethane | Vinyl Chloride | Volatile Organics (8260) - SIM ID | 1,4-Dioxane | **Total VOCs** |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Units | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Date / Time Collected: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3005_INF | LSAS | 11/20/2013 15:08 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/26/2013 13:40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 16:58 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 13:39 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 15:30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 10:24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 16:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 10:43 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 11:05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 09:38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 19:16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 10:20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3006_INF | LSAS | 11/20/2013 15:00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/26/2013 13:30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 16:38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 13:19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 15:21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 09:48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 16:40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 10:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 10:56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 09:32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/14/2015 8:50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 10:40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3007_INF | LSAS | 11/20/2013 15:04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/26/2013 13:37 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 16:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 13:32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 15:27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 10:20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 16:48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 10:39 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 11:02 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 09:36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 19:12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 10:16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3008_INF | LSAS | 11/20/2013 14:46 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/26/2013 13:12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 16:05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 12:49 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 15:10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 09:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 16:25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 10:18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 10:40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 09:22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 18:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 9:56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3009_INF | LSAS | 11/19/2013 17:54 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/25/2013 17:38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 14:16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 10:42 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 13:30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 09:15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 15:18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 09:12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 09:36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 08:36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 17:46 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 8:40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW 3010_INF | LSAS | 11/19/2013 18:28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/25/2013 18:22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 15:16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 11:43 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 14:28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 09:34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 15:48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 09:45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 10:16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 08:54 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 18:20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 9:08 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) |
|---|---|---|
| | | GTCL |
| | | Units |
| | | Date / Time Collected: |
| | | 11/19/2013 17:04 |
| | | 11/25/2013 16:59 |
| | | 12/05/2013 11:14 |
| | | 12/11/2013 08:34 |
| | | 01/07/2014 10:49 |
| | | 02/05/2014 08:52 |
| | | 05/08/2014 09:40 |
| | | 08/08/2014 08:28 |
| | | 11/06/2014 08:09 |
| | | 02/05/2015 10:35 |
| | | 5/13/2015 11:34 |
| | | 8/7/2015 7:50 |
| | | |
| | | 11/20/2013 06:56 |
| | | 11/26/2013 08:25 |

TABLE 12

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane | Carbon Disulfide | Carbon tetrachloride |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | **GTCL** | **1.3** | **200** | **0.2** | **5** | **70** | **7** | **--** | **70** | **0.02** | **70** | **10** | **0.2** | **600** | **3** | **5** | **10** | **210** | **--** | **75** | **--** | **4200** | **140** | **280** | **140** | **--** | **560** | **6300** | **1** | **--** | **4.4** | **9.8** | **700** | **3** |
| | | **Units** | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | **Date / Time Collected:** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/20/2013 09:04 | NA | NA | NA | NA | 0.52 U | **0.75 I** | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA |

TABLE 12

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Ac-Acetone |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane |
|---|---|---|---|---|---|

**TABLE 12**
**Analytical Results - Extraction Wells**

**Remedial Action Status Report**
**October, 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorobromomethane | Chlorodibromomethane (Dibromochloromethane) | Chloroethane | Chloroform | Chloromethane | cis-1,2-Dichloroethene | cis-1,3-Dichloropropene | Dibromomethane | Dichlorobromomethane aka:Bromodichloromethane | Dichlorodifluoromethane | Ethylbenzene | Ethylene Dibromide | Hexachlorobutadiene | Isopropylbenzene | Methyl Tert Butyl Ether | Methylene Chloride | m-Xylene & p-Xylene | Naphthalene | n-Butylbenzene | N-Propylbenzene | o-Xylene | sec-Butylbenzene | Styrene | tert-Butylbenzene | Tetrachloroethene | Toluene | Trans-1,2-Dichloroethene | trans-1,3-Dichloropropene | Trichloroethene | Trichlorofluoromethane | Vinyl Chloride | Volatile Organics (8260) - SIM ID | 1,4-Dioxane | **Total VOCs** |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | **GTCL** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | **Units** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | **Date / Time Collected:** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **EW 5001_INF** | **S&P Sands** | 11/19/2013 18:06 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/25/2013 17:47 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/04/2013 14:35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/11/2013 11:05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/07/2014 13:49 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2014 09:21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/06/2014 15:26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/08/2014 09:21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 09:50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/05/2015 08:42 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2015 17:56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/7/2015 8:48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **EW 5002_INF** | **S&P Sands** | 11/19/2013 16:18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/25/2013 14:13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/05/2013 09:46 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/10/2013 14:35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01/06/2014 14:05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/04/2014 16:42 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 05/07/2014 14:42 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 08/07/2014 14:54 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/06/2014 08:48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 02/04/2015 14:43 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

**Footnotes:**

GCTL - Groundwater Cleanup Targe Level
VOCs - Volatile Organic Compounds
AF - Arcadia Formation
LSAS - Lower Shallow Aquifer System
S&P - Salt & Pepper
USAS - Upper Surficial Aquifer System
ug/L - micrograms per liter
SIM - Selective Ion Monitoring
ID - Isotope Dilution
B - Analyte was also detected in the associated methoc
D - The value is the result of a secondary dilution.
E - Sample result is greater than calibration range.
I - Detected but below reporting limit. Result is an estim
J or J3 - Estimated value
L - Estimated value, biased low
Q - Sample held beyond accepted holding time.
R - Rejected
U - The analyte was analyzed for, but not detected.
UJ - The analyte was analyzed for, but not detected. Th
V - Indicates the analyte was detected in both the samp
[ ] - Duplicate sample result
NA - Not Analyzed
**Bold** - Concentration was detected above
- Concentration exceeds GCTL.
1 - The analyte was re-run by the laboratory after an

Table 13
Annual and Semi-Annual Groundwater Sampling Program Locations

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | MW-8D | | PZ-LSAS-1 | | 2400 TALLEVAST RD | | MW-21 | X | MW-19 | | 7500 26TH CT E |
| | MW-9D | | PZ-LSAS-2 | | ~~1201 Tallevast Rd~~. | X | MW-23 | | MW-22 | | 2411 Tallevast Rd Well #2 |
| | MW-11R | | PZ-LSAS-4 | | ~~8005 15th Street Ea~~s | X | MW-34 | | MW-31 | | 7851 15TH ST E #2 |
| | MW-13D | | PZ-LSAS-5 | | 7561/7571 15TH ST E | X | MW-44 | | MW-50 | | 7921 15TH ST E #2 |
| | MW-15D | | PZ-LSAS-6 | | EW-UAFG-1 | X | MW-45 | | MW-51 | | MW-123 |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl-Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane | Carbon Disulfide | Carbon tetrachloride |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | 1.3 | 200 | 0.2 | 5 | 70 | 7 | -- | 70 | 0.02 | 70 | 10 | 0.2 | 600 | 3 | 5 | 10 | 210 | -- | 75 | -- | 4200 | 140 | 280 | 140 | -- | 560 | 6300 | 1 | -- | 4.4 | 9.8 | 700 | 3 |
| | | Units | ug/L | | | ug/L | | | ug/L | | | ug/L | | | ug/L | | | ug/L | | | ug/L | | ug/L | | ug/L | | ug/L | | ug/L | | ug/L | | ug/L | | ug/L | ug/L |
| | | Date Collected: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 4/2/2009 | NA | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | NA | NA | NA | NA | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | 0.69 U | NA | 9.9 U | 0.5 U | NA | NA | NA | UD.85 | NA | |
| | | 5/15/2014 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 5.1 | 19 | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U | |
| | | 8/27/2014 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 8.3 | 20 | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U | 1.0 U | 0.42 U | |
| | | 11/13/2014 | 0.63 U | 0.47 U | 0.47 U | 0.47 U | 7.1 | 24 | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U | 1.0 U | 0.43 U | |
| | | 3/30/2009 | NA | 23 U | 7.5 U | 24 U | 56 | 280 | NA | NA | NA | NA | 43 U | 120 U | 22 U | 28 U | 26 U | 27 U | NA | NA | 26 U | NA | 420 U | NA | NA | NA | 34 U | NA | 500 U | 25 U | NA | NA | NA | 42 U | NA | |
| | | 3/30/2009 | NA | 11 U | 13 U | 21 U | 47 J | 250 | NA | NA | NA | NA | 9.3 U | 100 U | 8.7 U | 8.7 U | 8.7 U | 9.3 U | NA | NA | 11 U | NA | 120 U | NA | NA | NA | 11 U | NA | 130 U | 11 U | NA | NA | NA | 30 U | NA | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorobromomethane | Chlorodibromomethane (Dibromochloromethane) | Chloroethane | Chloroform | Chloromethane | cis-1,2-Dichloroethene | cis-1,3-Dichloropropene | Dibromomethane | Dichlorobromomethane aka Bromodichloromethane | Dichlorodifluoromethane | Ethylbenzene | Ethylene Dibromide | Hexachlorobutadiene | Isopropylbenzene | Methyl Tert Butyl Ether | Methylene Chloride MW4959.04.re f Platem 30 (Feb 2004, 27 abbrom.mem |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | | | | | | | | | | | | | | | | | |
| | | Units | | | | | | | | | | | | | | | | | |
| | | Date Collected: | | | | | | | | | | | | | | | | | |
| DW-1 | CLAY/SAND ZONE 1 | 4/2/2009 | | | | | | | | | | | | | | | | | |
| EW-108 | LSAS | 5/15/2014<br>8/27/2014<br>11/13/2014 | | | | | | | | | | | | | | | | | |
| EW-UAFG-1 | AF Gravels | 3/30/2009<br>3/30/2009<br>9/14/2010<br>8/26/2011<br>6/26/2012<br>8/25/2014<br>8/26/2015 | | | | | | | | | | | | | | | | | |
| IWI-1 | AF Gravels | 3/30/2009<br>3/30/2009<br>9/9/2010<br>8/26/2011<br>6/26/2012<br>2/11/2014<br>5/15/2014<br>8/25/2014<br>11/13/2014<br>12/10/2014<br>2/12/2015<br>8/26/2015<br>8/26/2015 | | | | | | | | | | | | | | | | | |
| IWI-2 | S&P Sands | 3/30/2009<br>3/30/2009<br>9/14/2009<br>12/16/2009<br>3/16/2010<br>6/10/2010<br>9/15/2010<br>12/16/2010<br>3/10/2011<br>6/6/2011<br>8/30/2011<br>12/12/2011<br>6/19/2012<br>8/22/2014<br>8/26/2015 | | | | | | | | | | | | | | | | | |
| MW-3 | USAS | 4/2/2009<br>4/2/2009 | | | | | | | | | | | | | | | | | |
| MW-4 | USAS | 4/2/2009<br>4/2/2009 | | | | | | | | | | | | | | | | | |
| MW-5 | USAS | 4/2/2009<br>4/2/2009 | | | | | | | | | | | | | | | | | |
| MW-6 | USAS | 4/2/2009<br>4/2/2009 | | | | | | | | | | | | | | | | | |
| MW-7D | USAS | 4/1/2009<br>4/1/2009<br>9/16/2010<br>8/31/2011<br>6/28/2012 | | | | | | | | | | | | | | | | | |
| MW-7S | USAS | 4/1/2009<br>4/1/2009 | | | | | | | | | | | | | | | | | |
| MW-8D | USAS | 3/25/2009<br>3/25/2009<br>9/16/2010<br>8/25/2011<br>6/27/2012<br>8/26/2014<br>8/28/2015 | | | | | | | | | | | | | | | | | |
| MW-8S | USAS | 3/25/2009<br>3/25/2009 | | | | | | | | | | | | | | | | | |
| MW-9D | USAS | 4/2/2009<br>9/10/2010<br>8/18/2011<br>6/21/2012<br>8/15/2014<br>8/24/2015 | | | | | | | | | | | | | | | | | |
| MW-9S | USAS | 4/2/2009 | | | | | | | | | | | | | | | | | |
| MW-10 | USAS | 3/30/2009<br>3/30/2009 | | | | | | | | | | | | | | | | | |
| MW-11 | USAS | 4/2/2009<br>9/15/2010<br>8/26/2011 | | | | | | | | | | | | | | | | | |
| MW-11R | USAS | 2/12/2015<br>8/27/2015 | | | | | | | | | | | | | | | | | |
| MW-12 | USAS | 3/30/2009<br>3/30/2009 | | | | | | | | | | | | | | | | | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene |
|---|---|---|---|---|---|---|---|---|---|---|---|

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Volatile Organics (8260B) | |
|---|---|
| GTCL | |
| Units | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) |
|---|---|---|
| | | GTCL |
| | | Units |
| | | Date Collected: |
| MW-24 | USAS | 4/1/2009<br>9/10/2010<br>8/25/2011<br>6/21/2012<br>8/12/2014<br>8/18/2015 |
| MW-25 | USAS | 4/2/2009<br>9/13/2010<br>8/17/2011<br>6/14/2012<br>8/15/2014<br>8/21/2015 |
| MW-26 | USAS | 3/30/2009<br>9/1/2010<br>8/25/2011<br>6/13/2012<br>8/20/2014<br>8/18/2015 |
| MW-27 | USAS | 3/25/2009<br>9/1/2010<br>8/22/2011<br>6/13/2012<br>2/6/2014<br>5/13/2014<br>8/20/2014<br>11/12/2014<br>2/10/2015<br>8/19/2015 |
| MW-28 | USAS | 3/27/2009<br>9/1/2010<br>8/23/2011<br>6/13/2012<br>8/21/2014<br>8/20/2015 |
| MW-29 | USAS | 3/26/2009<br>9/1/2010<br>8/22/2011<br>6/18/2012<br>2/6/2014<br>5/12/2014<br>8/22/2014<br>11/12/2014<br>2/11/2015<br>8/19/2015 |
| MW-30 | USAS | 3/26/2009<br>9/13/2010<br>8/19/2011<br>6/27/2012<br>8/21/2014<br>8/26/2015 |
| MW-31 | Lower AF Sands | 3/31/2009<br>9/3/2010<br>8/23/2011<br>6/19/2012<br>8/13/2014<br>8/13/2015 |
| MW-32 | USAS | 3/23/2009<br>3/23/2009<br>5/18/2009<br>9/14/2009<br>12/15/2009<br>3/17/2010<br>6/4/2010<br>9/8/2010<br>12/13/2010<br>3/11/2011<br>6/8/2011<br>8/24/2011<br>12/12/2011<br>6/19/2012<br>2/6/2014<br>5/16/2014<br>8/27/2014<br>11/14/2014<br>2/13/2015<br>8/27/2015 |
| MW-33 | LSAS | 3/23/2009<br>3/23/2009<br>5/18/2009<br>9/14/2009<br>12/15/2009<br>3/17/2010<br>6/4/2010<br>9/8/2010<br>12/13/2010<br>3/11/2011<br>6/7/2011<br>8/24/2011<br>12/12/2011<br>6/19/2012<br>2/11/2014<br>5/15/2014<br>8/27/2014<br>11/13/2014<br>2/12/2015<br>8/27/2015 |
| MW-34 | S&P Sands | 3/31/2009<br>9/9/2010<br>9/1/2011<br>6/20/2012<br>2/11/2014<br>5/13/2014<br>8/20/2014<br>11/11/2014<br>2/10/2015<br>8/12/2015 |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

Volatile Organics (8260B)

GTCL

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl-Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane | Carbon Disulfide | Carbon tetrachloride |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | 1.3 | 200 | 0.2 | 5 | 70 | 7 | -- | 70 | 0.02 | 70 | 10 | 0.2 | 600 | 3 | 5 | 10 | 210 | -- | 75 | -- | 4200 | 140 | 280 | 140 | -- | 560 | 6300 | 1 | -- | 4.4 | 9.8 | 700 | 3 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorodibromomethane | Chlorodifluoromethane |
|---|---|---|---|---|---|
| | | GTCL | | | |
| | | Units | | | |
| | | Date Collected: | | | |
| MW-40 | USAS | 3/19/2009 | | | |
| | | 3/19/2009 | | | |
| | | 3/19/2009 | | | |
| | | 5/19/2009 | | | |
| | | 9/14/2009 | | | |
| | | 12/14/2009 | | | |
| | | 3/18/2010 | | | |
| | | 6/9/2010 | | | |
| | | 9/2/2010 | | | |
| | | 12/14/2010 | | | |
| | | 3/11/2011 | | | |
| | | 6/7/2011 | | | |
| | | 8/31/2011 | | | |
| | | 12/15/2011 | | | |
| | | 6/20/2012 | | | |
| | | 2/6/2014 | | | |
| | | 5/15/2014 | | | |
| | | 8/27/2014 | | | |
| | | 11/12/2014 | | | |
| | | 2/12/2015 | | | |
| | | 8/27/2015 | | | |
| MW-41 | LSAS | 3/24/2009 | | | |
| | | 3/24/2009 | | | |
| | | 5/19/2009 | | | |
| | | 9/14/2009 | | | |
| | | 12/14/2009 | | | |
| | | 3/18/2010 | | | |
| | | 6/9/2010 | | | |
| | | 9/2/2010 | | | |
| | | 12/14/2010 | | | |
| | | 3/11/2011 | | | |
| | | 6/8/2011 | | | |
| | | 8/31/2011 | | | |
| | | 12/8/2011 | | | |
| | | 6/20/2012 | | | |
| | | 2/11/2014 | | | |
| | | 5/15/2014 | | | |
| | | 8/27/2014 | | | |
| | | 11/12/2014 | | | |
| | | 2/11/2015 | | | |
| | | 02/11/15 Dup | | | |
| | | 8/27/2015 | | | |
| MW-42 | USAS | 3/18/2009 | | | |
| | | 3/18/2009 | | | |
| | | 3/18/2009 | | | |
| | | 5/19/2009 | | | |
| | | 9/15/2009 | | | |
| | | 12/14/2009 | | | |
| | | 3/18/2010 | | | |
| | | 6/8/2010 | | | |
| | | 9/2/2010 | | | |
| | | 12/14/2010 | | | |
| | | 3/8/2011 | | | |
| | | 6/9/2011 | | | |
| | | 8/31/2011 | | | |
| | | 12/15/2011 | | | |
| | | 6/20/2012 | | | |
| | | 2/6/2014 | | | |
| | | 5/16/2014 | | | |
| | | 8/27/2014 | | | |
| | | 11/14/2014 | | | |
| | | 2/12/2015 | | | |
| | | 2/12/2015 Dup | | | |
| | | 8/25/2015 | | | |
| | | 8/25/2015 | | | |
| MW-43 | LSAS | 3/23/2009 | | | |
| | | 3/23/2009 | | | |
| | | 5/19/2009 | | | |
| | | 9/15/2009 | | | |
| | | 12/14/2009 | | | |
| | | 3/18/2010 | | | |
| | | 6/4/2010 | | | |
| | | 9/2/2010 | | | |
| | | 12/14/2010 | | | |
| | | 3/8/2011 | | | |
| | | 6/8/2011 | | | |
| | | 8/31/2011 | | | |
| | | 12/15/2011 | | | |
| | | 6/20/2012 | | | |
| | | 2/11/2014 | | | |
| | | 5/16/2014 | | | |
| | | 8/27/2014 | | | |
| | | 11/13/2014 | | | |
| | | 2/12/2015 | | | |
| | | 8/25/2015 | | | |
| MW-44 | S&P Sands | 3/23/2009 | | | |
| | | 5/22/2009 | | | |
| | | 9/9/2009 | | | |
| | | 12/8/2009 | | | |
| | | 3/10/2010 | | | |
| | | 6/7/2010 | | | |
| | | 9/1/2010 | | | |
| | | 12/10/2010 | | | |
| | | 3/8/2011 | | | |
| | | 6/7/2011 | | | |
| | | 8/23/2011 | | | |
| | | 12/8/2011 | | | |
| | | 6/14/2012 | | | |
| | | 2/10/2014 | | | |
| | | 5/14/2014 | | | |
| | | 8/15/2014 | | | |
| | | 11/11/2014 | | | |
| | | 2/10/2015 | | | |
| | | 8/24/2015 | | | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) |
|---|---|---|
| | | GTCL |
| | | Units |
| | | Date Collected: |
| | | 3/27/2009 |
| | | 9/14/2010 |
| | | 8/17/2011 |
| | | 6/14/2012 |
| | | 2/10/2014 |
| | | 5/14/2014 |
| | | 8/14/2014 |
| | | 11/12/2014 |
| | | 2/11/2015 |
| | | 8/25/2015 |
| | | |
| | | 3/31/2009 |
| | | |
| | | 3/23/2009 |
| | | 5/22/2009 |
| | | 9/10/2009 |
| | | 12/11/2009 |
| | | 3/15/2010 |
| | | 6/8/2010 |
| | | 9/2/2010 |
| | | 12/9/2010 |
| | | 3/8/2011 |
| | | 6/3/2011 |
| | | 8/24/2011 |
| | | 12/12/2011 |
| | | 6/18/2012 |
| | | 2/6/2014 |
| | | 5/13/2014 |
| | | 8/14/2014 |
| | | 11/11/201411/11/201411/11/0.23999 20.64 re f 124911/114 TD (12/11/2009)Tj1.4444 T* (9/2/2010)Tj - .2593 -15444D (11 (3/8/2011)Tj T*266/18/2012)Tj .2593 -144445 TD (2/6/2014)Tj - .2593 -154444 TD (5/13/2014)Tj T* (8/14/2014)Tj - .2593 -1.4444 TD (11/11/2014)Tj .2593 -1.4444D (11/11/2014)Tj .2593 -1.4444D (11(8/25/2015) -1.264 re f 12494/13/27/2009)Tj 0 -1.4444 TD8(9/2/2010)Tj - .2593 -1.4444 T* (8/17/2011)Tj T* 96/14/20125/13/2014Tj .2593 -1.4444D (1108/25/2015)Tj .037 -2.8889 TD (3/31/2009/11/2009)Tj1.4444 T*8(9/2/2010)Tj - .2593 -1.4444 T* 9(3/8/2011)Tj T*206/14/2012AFDate 414 -4.069 -1.2759 GravelUnits-5. -1.247.793.8444 MW-50portTDwdwaAFDate .75862414 -182759 SandUnits- |

Table 14

Table 14

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane | Carbon Disulfide | Carbon tetrachloride |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) |
|---|---|---|
| | | GTCL |
| | | Units |
| | | Date Collected: |
| | | 3/23/2009 |
| | | 3/23/2009 |
| | | 5/28/2009 |
| | | 9/14/2009 |
| | | 12/16/2009 |
| | | 3/16/2010 |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorodibromomethane | Chloroethane | Chloroform | Chloromethane | cis-1,2-Dichloroethene |
|---|---|---|---|---|---|---|---|---|
| | | GTCL | | | | | | |
| | | Units | | | | | | |
| | | Date Collected: | | | | | | |
| MW-91 | LSAS | 3/23/2009<br>5/20/2009<br>9/10/2009<br>12/8/2009<br>3/15/2010<br>6/7/2010<br>9/1/2010<br>12/13/2010<br>3/8/2011<br>6/2/2011<br>8/22/2011<br>12/7/2011<br>6/18/2012<br>2/6/2014<br>5/12/2014<br>8/21/2014<br>11/12/2014<br>2/11/2015<br>8/19/2015 | | | | | | |
| MW-92 | LSAS | 3/31/2009<br>9/8/2010<br>8/30/2011<br>6/13/2012<br>8/12/2014<br>8/19/2015 | | | | | | |
| MW-93 | LSAS | 3/31/2009<br>9/8/2010<br>8/19/2011<br>6/20/2012<br>8/12/2014<br>8/19/2015 | | | | | | |
| MW-94 | USAS | 3/30/2009<br>9/9/2010<br>8/23/2011<br>7/9/2012<br>2/5/2014<br>5/13/2014<br>8/20/2014<br>11/10/2014<br>2/10/2015<br>8/18/2015 | | | | | | |
| MW-95 | USAS | 3/20/2009<br>3/23/2009<br>9/9/2010<br>8/23/2011<br>7/9/2012<br>8/19/2014<br>8/18/2015 | | | | | | |
| MW-96 | Clay/Sand Zone 3 & 4 | 3/27/2009 | | | | | | |
| MW-97 | Clay/Sand Zone 3 & 4 | 3/31/2009 | | | | | | |
| MW-98 | LSAS | 3/23/2009<br>5/22/2009<br>9/11/2009<br>12/9/2009<br>3/16/2010<br>6/7/2010<br>9/2/2010<br>12/10/2010<br>3/9/2011<br>6/2/2011<br>8/24/2011<br>12/13/2011<br>6/19/2012<br>2/6/2014<br>5/12/2014<br>8/14/2014<br>11/10/2014<br>2/10/2015<br>8/13/2015 | | | | | | |
| MW-99 | Clay/Sand Zone 1 | 3/30/2009 | | | | | | |
| MW-100 | USAS | 3/23/2009<br>5/20/2009<br>9/9/2009<br>12/9/2009<br>3/16/2010<br>6/7/2010<br>9/2/2010<br>12/9/2010<br>3/9/2011<br>6/6/2011<br>8/19/2011<br>12/13/2011<br>6/19/2012<br>2/6/2014<br>5/12/2014<br>8/13/2014<br>11/10/2014<br>2/10/2015<br>8/11/2015<br>8/11/2015 | | | | | | |
| MW-101 | LSAS | 4/1/2009<br>9/10/2010<br>8/25/2011<br>6/21/2012<br>8/12/2014<br>8/18/2015 | | | | | | |
| MW-102 | AF Gravels | 3/30/2009<br>9/2/2010<br>8/24/2011<br>6/27/2012<br>2/5/2014<br>5/12/2014<br>8/14/2014<br>11/10/2014<br>2/10/2015<br>2/10/15 Dup<br>8/13/2015<br>8/13/2015 | | | | | | |
| MW-103 | USAS | 3/30/2009<br>9/14/2010<br>8/24/2011<br>6/27/2012<br>2/5/2014<br>5/12/2014<br>8/14/2014<br>11/10/2014<br>8/13/2015 | | | | | | |

Table 14

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chloroform/methane | Chlorodibromomethane |
|---|---|---|---|---|---|
| | | GTCL | | | |
| | | Units | | | |
| | | Date Collected: | | | |
| MW-104 | USAS | 3/18/2009<br>3/18/2009<br>9/13/2010<br>8/19/2011<br>6/13/2012<br>2/6/2014<br>5/12/2014<br>8/20/2014<br>11/12/2014<br>2/10/2015<br>8/18/2015 | | | |
| MW-105 | LSAS | 3/25/2009<br>9/13/2010<br>8/19/2011<br>6/13/2012<br>8/20/2014<br>8/18/2015 | | | |
| MW-106 | LSAS | 4/1/2009<br>9/9/2010<br>8/30/2011<br>6/21/2012<br>8/12/2014<br>8/18/2015 | | | |
| MW-107 | USAS | 3/30/2009<br>9/9/2010<br>8/23/2011<br>6/13/2012<br>8/19/2014<br>8/18/2015 | | | |
| MW-108 | USAS | 3/18/2009<br>3/18/2009<br>5/20/2009<br>9/9/2009<br>12/9/2009<br>3/15/2010<br>6/3/2010<br>9/2/2010<br>12/9/2010<br>3/9/2011<br>6/6/2011<br>8/17/2011<br>12/8/2011<br>6/18/2012<br>2/6/2014<br>5/13/2014<br>8/19/2014<br>11/11/2014<br>2/11/2015<br>8/20/2015<br>8/20/2015 | | | |
| MW-109 | USAS | 3/25/2009<br>9/7/2010<br>8/24/2011<br>6/27/2012<br>8/14/2014<br>8/24/2015 | | | |
| MW-110 | USAS | 3/19/2009<br>3/19/2009<br>9/1/2010<br>8/18/2011 | | | |
| MW-110R | USAS | 8/13/2014<br>8/19/2015 | | | |
| MW-111 | USAS | 3/18/2009<br>3/18/2009<br>9/1/2010<br>8/25/2011<br>6/20/2012<br>8/21/2014<br>8/18/2015 | | | |
| MW-112 | Clay/Sand Zone 1 | 3/30/2009 | | | |
| MW-113 | LSAS | 4/1/2009<br>9/1/2010<br>8/25/2011<br>6/20/2012<br>8/21/2014<br>8/18/2015 | | | |
| MW-114 | USAS | 3/30/2009<br>9/9/2010<br>8/23/2011<br>5/8/2012<br>6/13/2012<br>8/13/2012<br>2/5/2014<br>5/13/2014<br>6/13/2014<br>8/19/2014<br>11/10/2014<br>2/10/2015<br>8/18/2015 | | | |
| MW-115 | USAS | 3/31/2009<br>9/9/2010<br>8/24/2011<br>6/21/2012<br>8/18/2014<br>8/20/2015 | | | |
| MW-116 | USAS | 4/1/2009<br>9/10/2010<br>8/24/2011<br>6/26/2012<br>8/19/2014<br>8/20/2015 | | | |
| MW-117 | LSAS | 3/31/2009<br>9/22/2010<br>8/25/2011<br>6/15/2012<br>8/13/2014<br>8/11/2015 | | | |
| MW-118 | USAS | 3/31/2009<br>9/22/2010<br>8/25/2011<br>6/15/2012<br>8/13/2014<br>8/11/2015 | | | |

Table 14

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | Chlorobenzene | Chlorobromomethane | Chlorodibromomethane (Dibromochloromethane) | Chloroethane | Chloroform | Chloromethane | cis-1,2-Dichloroethene | cis-1,3-Dichloropropene | Dibromomethane | Dichlorobromomethane (aka:Bromodichloromethane | Dichlorodifluoromethane | Ethylbenzene | Ethylene Dibromide | Hexachlorobutadiene | Isopropylbenzene | Methyl Tert Butyl Ether | Methylene Chloride | m-Xylene & p-Xylene | Naphthalene | n-Butylbenzene | n-Propylbenzene | o-Xylene | sec-Butylbenzene | Styrene | tert-Butylbenzene | Tetrachloroethene | Toluene | trans-1,2-Dichloroethene | trans-1,3-Dichloropropene | Trichloroethene | Trichlorofluoromethane | Vinyl Chloride | Volatile Organics (8260) - SIM ID | 1,4-Dioxane | Total VOCs |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GTCL | 100 | 91 | 0.4 | 12 | 70 | 2.7 | 70 | -- | 70 | 0.6 | 1400 | 30 | 0.02 | 0.4 | 0.8 | 20 | 5 | - | 14 | -- | -- | -- | -- | 100 | -- | 40 | 100 | -- | 3 | 2100 | 1 | GTCL | 3.2 | | |
| | | Units | ug/L | | | ug/L | | | ug/L | ug/L | | ug/L | ug/L | | | ug/L | | | ug/L | | ug/L | | ug/L | | ug/L | | ug/L | | | ug/L | | ug/L | | | Units | ug/L | | ug/L |
| | | Date Collected: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-119 | LSAS | 3/31/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 9/22/2010 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 UJ | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 1 U | 0.44 U | NA | 0.5 U | 2.5 U | 0.5 U | | U 1 | 15 | |
| | | 8/25/2011 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 UJ | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 UJ | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | 5 U 0. | | 1 U | 12 | |
| | | 6/15/2012 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 UJ | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | 5 U 0. | | 1 U | 27 | |
| | | 8/13/2014 | 0.63 U | 0.58 U | 0.34 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.14 U | 0.41 U | 0.35 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.19 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.44 U | 0.14 U | 0.50 U | 2.5 U | 0.50 U | | 1.0 U | 19 | |
| | | 8/11/2015 | 0.63 U | 0.58 U | 0.31 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.39 U | 0.46 U | 0.44 U | 2.5 U | 0.44 U | 0.50 U | 0.34 U | 0.52 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.67 U | 0.27 U | 0.61 U | 2.5 U | 0.71 U | | 1.0 U | 23 | |
| MW-120 | USAS | 3/31/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 9/22/2010 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 UJ | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 1 U | 0.44 U | NA | 0.5 U | 2.5 U | 0.5 U | | U 1 | 0 | |
| | | 8/25/2011 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 UJ | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 UJ | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | .5 U 0. | | 1 U | 0 | |
| | | 6/15/2012 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 UJ | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | 5 U 0. | | 1 U | 0 | |
| | | 8/13/2014 | 0.63 U | 0.58 U | 0.34 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.14 U | 0.41 U | 0.35 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.19 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.44 U | 0.14 U | 0.50 U | 2.5 U | 0.50 U | | 1.0 U | 0 | |
| | | 8/11/2015 | 0.63 U | 0.58 U | 0.31 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.39 U | 0.46 U | 0.44 U | 2.5 U | 0.44 U | 0.50 U | 0.34 U | 0.52 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.67 U | 0.27 U | 0.61 U | 2.5 U | 0.71 U | | 1.0 U | 0 | |
| MW-121 | USAS | 3/25/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 9/14/2010 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 1 U | 0.44 U | NA | 0.5 U | 2.5 U | 0.5 U | | U 1 | 0 | |
| | | 8/24/2011 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 UJ | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 UJ | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | .5 U 0. | | 1 U | 0 | |
| | | 6/14/2012 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 8/19/2014 | 0.63 U | 0.58 U | 0.34 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.14 U | 0.41 U | 0.35 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.19 U | 0.44 UJ | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0. | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.44 U | 0.14 U | 0.50 U | 2.5 U | 0.50 U | | 1.0 U | 0 | |
| MW-122 | USAS | 4/2/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| MW-123 | Floridan | 4/2/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 2.2 J | 2.5 U | 0.5 U | | 1 U | 4.1 | |
| | | 4/2/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.41 U | 0.9 U | 0.16 U | 0.65 U | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 40.60 U | 0.51 U | 0.44 U | NA | 1 | | | | U | 0 | |
| | | 9/15/2010 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 8/25/2011 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 UJ | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | 5 U 0. | | 1 U | 0 | |
| | | 6/15/2012 | 0.63 U | 0.58 U | 0.34 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.14 U | 0.41 U | 0.35 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.19 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.44 U | 0.14 U | 0.50 U | 2.5 U | 0.50 U | | 1.0 U | 0 | |
| | | 8/15/2014 | 0.63 U | 0.58 U | 0.31 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.39 U | 0.46 U | 0.44 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.52 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.67 U | 0.27 U | 0.61 U | 2.5 U | 0.71 U | | 1.0 U | 0 | |
| | | 8/14/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-124 | AF Gravels | 4/1/2009 | 0.63 U | NA | 0.34 U | 2.5 U | 0.9 U | 1 U | 0.65 U | NA | NA | 0.35 U | 2.5 U | 0.44 U | NA | NA | NA | 0.44 U | 4 U | 0.6 U | 2.5 U | NA | NA | 0.5 U | NA | NA | NA | 0.5 U | 0.51 U | 0.44 U | NA | 0.5 U | 2.5 U | U 0.5 | | 1 U | 0 | |
| | | 6/21/2012 | 0.63 U | 0.58 U | 0.34 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.14 U | 0.41 U | 0.35 U | 2.5 U | 0.44 U | 0.50 U | 0.40 U | 0.19 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.44 U | 0.14 U | 0.50 U | 2.5 U | 0.50 U | | 1.0 U | 0 | |
| | | 8/11/2014 | 0.63 U | 0.58 U | 0.31 U | 2.5 U | 0.90 U | 1.0 U | 0.65 U | 0.39 U | 0.46 U | 0.44 U | 2.5 U | 0.44 U | 0.50 U | 0.34 U | 0.52 U | 0.44 U | 4.0 U | 0.60 U | 2.5 U | 0.67 U | 0.59 U | 0.50 U | 0.63 U | 0.98 U | 0.84 U | 0.50 U | 0.51 U | 0.67 U | 0.27 U | 0.61 U | 2.5 U | 0.71 U | | 1.0 U | 0 | |
| | | 8/10/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-125 | Venice Clay | 3/31/2009 | 5 | - | 5 | 4 | 2 | 1 | ( | 0 | . | 5 | 8 | 5 | 8 | - | 5 | 3 | 3 | 3 | ) | - | 0 | . | 6 | 3 | 4 | 4 | U | 0 | | | | | | | | |
| MW-126 | USAS | 3/30/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/9/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/31/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/21/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/12/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/18/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-127 | AF Gravels | 3/19/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/19/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/19/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/19/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/15/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/14/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/18/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/8/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/15/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/16/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/7/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/26/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/25/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/9/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/20/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-128 | S&P Sands | 3/18/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/18/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/18/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/18/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/4/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/15/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/18/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/8/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 7/5/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/9/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/16/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/9/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/8/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/25/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/9/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/20/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/11/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/15/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/13/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/12/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-129 | AF Gravels | 3/26/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/26/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/13/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/1/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/27/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/11/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/14/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/25/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/13/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/12/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-130 | AF Gravels | 3/24/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/24/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/28/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/10/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/16/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/10/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/9/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/8/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/13/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 3/7/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/8/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/1/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 12/9/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/18/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/26/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/27/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MW-131 | AF Gravels | 4/1/2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9/8/2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/30/2011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6/14/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/6/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 5/13/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/12/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 11/11/2014 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2/11/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 8/19/2015 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene |
|---|---|---|---|---|---|---|---|---|---|---|

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene |
|---|---|---|---|---|---|---|---|---|

Table 14

Table 14

Table 14
Analytical Results - Summary of Groundwater Effectiveness Monitoring

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| | | Sulfate | Aluminum | Arsenic | Iron | Manganese | Total Dissolved Solids |
|---|---|---|---|---|---|---|---|
| GCTL | | 250,000 | 200 | 10 | 300 | 50 | 500,000 |
| Units | | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| Sample Name | | | | | | | |
| 3/10/2008 | CO-A1D | 350,000 | 98 | 2.4 I | 71,000 | 77 | 690,000 |
| 4/23/2008 | CO-A1D | 4,400,000 J | NA | NA | 43,000 V | 960 | 6,800,000 |
| 5/7/2008 | CO-1AD | 4,800,000 | 9,500 | 530 V | 120,000 | 930 | 13,000,000 |
| 5/13/2008 | CO-A1D | 3,900,000 | NA | NA | 130,000 | 810 | 5,800,000 |
| 6/4/2008 | CO-A1D | 2,400,000 | 6,000 | 320 | 100,000 | 620 | 3,600,000 |
| 7/9/2008 | CO-A1D | 1,400,000 | 3,800 | 160 | 71,000 | 280 | 2,000,000 |
| 9/18/2008 | CO-A1D | 590,000 | NA | NA | 43,000 | 110 | 990,000 |
| 10/28/2008 | CO-1AD | NA | 1,500 | 97 | 31,000 | 75 | 710,000 |
| 11/28/2008 | CO-1AD | 364,000 | NA | NA | NA | NA | NA |
| 1/26/2009 | CO-A1D | 300,000 | 1,000 | 67 | 28,000 | 70 | 620,000 |
| 4/2/2009 | CO-A1D (UIC) | 260,000 | 910 | 52 V | 24,000 | 59 | 500,000 |
| 7/13/2009 | CO-A1D | 220,000 | 1,000 | 23 | 22,000 | 46 | 450,000 |
| 9/16/2009 | CO-A1D | 200,000 | 1,100 | 20 | 22,000 | 41 | 430,000 |
| 12/17/2009 | CO-A1D | 210,000 [190,000] | 830 [820] | 20 [21] | 25,000 [25,000] | 40 [40] | 340,000 [340,000] |
| 3/18/2010 | CO-A1D | 190,000 | 810 | 22 | 28,000 J | 41 | 410,000 |
| 6/9/2010 | CO-A1D | 170,000 | 830 | 12 | 23,000 | 30 | 310,000 |
| 9/15/2010 | CO-A1D | 200,000 | 640 | 11 | 27,000 | 35 | 410,000 |
| 12/14/2010 | CO-A1D | 210,000 [190,000] | 630 [650] | 14 [15] | 26,000 [25,000] | 30 [29] | 340,000 [340,000] |
| 3/10/2011 | CO-A1D | 78,000 | 450 | 6 I | 8,900 | 11 | 160,000 |
| 6/9/2011 | CO-A1D | 140,000 | 450 | 6.5 I | 22,000 | 22 | 250,000 |
| 12/15/2011 | CO-A1D | 160,000 [180,000] | 510 [450] | 7.1 I [6.1 I] | 20,000 [22,000] | 19 [22] | 230,000 [300,000] |
| 6/28/2012 | CO-A1D | 200,000 | 390 | 6.6 I | 19,000 | NA | 310,000 |
| 1/16/2013 | CO-A1D | 150,000 [140,000] | 290 [280] | 9.8 I [9.1 I] | 16,000 [16,000] | NA | 240,000 [260,000] |
| 6/11/2013 | CO-A1D | 170,000 | 200 | 7.6 I | 18,000 | NA | 250,000 |
| 12/19/2013 | CO-A1D | 140,000 | 440 | 4.0 U | 15,000 | NA | 230,000 |
| 6/19/2014 | CO-A1D | 190,000 | 270 | 4.0 U | 19,000 | NA | 330,000 |
| 8/27/2014 | CO-A1D | 160,000 | 300 | 4.0 U | 16,000 | NA | 280,000 |
| 8/25/2015 | CO-A1D | NA | 260 | NA | NA | NA | NA |
| 3/11/2008 | CO-B1D | 270,000 | 60 | 0.94 I | 52,000 | 55 | 520,000 |
| 4/23/2008 | CO-B1D | 960,000 | NA | NA | 60,000 V | 170 | 1,400,000 |
| 5/6/2008 | CO-B1D | 1,200,000 | 680 | 33 V | 85,000 V | 120 | 1,400,000 |

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Location ID: | Date Collected | | Sulfate | Aluminum | Arsenic | Iron | Manganese | Total Dissolved Solids |
|---|---|---|---|---|---|---|---|---|
| | | GCTL | 250,000 | 200 | 10 | 300 | 50 | 500,000 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Sample Name | | | | | | |

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Location ID: | Date Collected | | Sulfate | Aluminum | Arsenic | Iron | Manganese | Total Dissolved Solids |
|---|---|---|---|---|---|---|---|---|
| | | GCTL | 250,000 | 200 | 10 | 300 | 50 | 500,000 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Sample Name | | | | | | |
| | [redacted] | | | | | | | |

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Location ID: | Date Collected | | Sulfate | Aluminum | Arsenic | Iron | Manganese | Total Dissolved Solids |
|---|---|---|---|---|---|---|---|---|
| | | GCTL | 250,000 | 200 | 10 | 300 | 50 | 500,000 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Sample Name | | | | | | |
| | 4/24/2007 | MW-43 | NA | 31 U | 0.98 U | NA | NA | |

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

Table 15
Summary of Groundwater Sample Analytical Results Persulfate Pilot Study Monitoring

Remedial Action Status Report
October 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Location ID: | Date Collected | GCTL | Sulfate 250,000 | Aluminum 200 | Arsenic 10 | Iron 300 | Manganese 50 | Total Dissolved Solids 500,000 |
|---|---|---|---|---|---|---|---|---|
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | Sample Name | | | | | | |
| | 4/24/2007 | MW-80 | NA | 80.1 I | 0.98 U | NA | NA | NA |
| | 7/11/2007 | MW-80 | NA | 50 U | NA | NA | NA | NA |
| | 9/10/2007 | MW-80 | NA | 50 U | 4 U | 450 | NA | NA |
| | 3/18/2008 | MW-80 | 290,000 | 15 U | 0.55 J | 370 | 49 J | 740,000 |
| | 4/1/2008 | MW-80-040108-1454 | NA | NA | NA | NA | NA | NA |
| | 4/7/2008 | MW-80 | NA | NA | NA | NA | NA | NA |
| | 4/11/2008 | MW-80 | NA | NA | NA | NA | NA | NA |
| | 4/14/2008 | MW-80 | NA | NA | NA | NA | NA | NA |
| | 4/22/2008 | MW-80 | NA | 66 | 1.3 IV | 610 | 71 | NA |
| | 4/23/2008 | MW-80 | 290,000 | NA | NA | 430 V | 51 | 750,000 |
| | 4/28/2008 | MW-80 | NA | NA | NA | NA | NA | NA |
| | 5/8/2008 | MW-80 | 300,000 | 25 I | 1 IV | 480 | 60 | 750,000 |
| | 5/13/2008 | MW-80 | 280,000 | NA | NA | 450 | 54 | 770,000 |
| | 6/5/2008 | MW-80 | 290,000 | 15 U | 0.62 I | 500 | 58 | 790,000 |
| | 6/11/2008 | MW-80 | NA | 70 U | 4.8 UJ | 1,800 | NA | NA |
| | 7/10/2008 | MW-80 | 300,000 | 50 U | 4 U | 550 | 63 | 790,000 |
| | 9/18/2008 | MW-80 | 300,000 | 50 U | 4 U | 580 | 58 | 800,000 |
| | 10/30/2008 | MW-80 | 300,000 J | 180 I | 4 U | 890 | 66 | 770,000 |
| | 1/27/2009 | MW-80 | 260,000 | 50 U | 4 U | 520 | 52 | 760,000 |
| | 3/23/2009 | MW-80 (BW) | NA | NA | NA | 440 | 50 | NA |
| | 3/23/2009 | MW-80 (IRAP) | NA | NA | NA | NA | NA | NA |
| | 3/23/2009 | MW-80 (UIC) | 270,000 [280,000] | 50 U [50 U] | 4 U [4 U] | 470 [430] | 52 [49] | 770,000 [770,000] |
| | 5/28/2009 | MW-80 | NA | NA | NA | NA | NA | NA |
| | 7/13/2009 | MW-80 | 320,000 [320,000] | 53 I [50 U] | 4 U [4 U] | 410 [410] | 51 [51] | 840,000 [850,000] |
| | 9/14/2009 | MW-80 | 330,000 [330,000] | 50 U [51 I] | 4 U [4 U] | 530 [530] | 56 [56] | 850,000 [850,000] |
| | 12/16/2009 | MW-80 | 370,000 | 50 U | 4 U | 470 | 53 | 810,000 |
| | 3/18/2010 | MW-80 | 330,000 | 85 I | 4 U | 570 | 53 | 860,000 |
| | 6/4/2010 | MW-80 | 320,000 | 50 U | 4 U | 560 | 57 | 840,000 |
| | 9/8/2010 | MW-80 | 250,000 | 81 I | 4 U | 780 | 63 | 830,000 |
| | 12/13/2010 | MW-80 | 310,000 | 50 U | 4 U | 560 | 54 | 860,000 |
| | 3/8/2011 | MW-80 | 3 | 860,000 | | | | |

Table 16
Private Well Groundwater Analytical Results

Remedial Action Status Report
2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| Sample ID: | Zone: | Volatile Organics (8260B) | 1,1,1,2-Tetrachloroethane | 1,1,1-Trichloroethane | 1,1,2,2-Tetrachloroethane | 1,1,2-Trichloroethane | 1,1-Dichloroethane | 1,1-Dichloroethene | 1,1-Dichloropropene | 1,2,3-Trichlorobenzene | 1,2,3-Trichloropropane | 1,2,4-Trichlorobenzene | 1,2,4-Trimethylbenzene | 1,2-Dibromo-3-Chloropropane | 1,2-Dichlorobenzene | 1,2-Dichloroethane | 1,2-Dichloropropane | 1,3,5-Trimethylbenzene | 1,3-Dichlorobenzene | 1,3-Dichloropropane | 1,4-Dichlorobenzene | 2,2-Dichloropropane | 2-Butanone | 2-Chlorotoluene | 2-Hexanone | 4-Chlorotoluene | 4-Isopropyl Toluene | 4-Methyl-2-pentanone (MIBK) | Acetone | Benzene | Bromobenzene | Bromoform | Bromomethane |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | GCTL | 1.3 | 200 | 0.2 | 5 | 70 | 7 | -- | 70 | 0.02 | 70 | 10 | 0.2 | 600 | 3 | 5 | 10 | 210 | -- | 75 | -- | 4,200 | 140 | 280 | 140 | -- | 560 | 6,300 | 1 | -- | 4.4 | 9.8 |
| | | Units | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L | ug/L |
| | | PQL | | | | | | | | | 2 | | | | | | | | | | | | | | | | | | | | | | |
| | | Date Collected: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 04/02/09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 04/02/09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 09/15/10 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 08/17/11 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 06/27/12 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 UJ | NA | NA | 0.58 U | NA |
| | | 03/19/09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 04/15/09 | NA | NA | NA | NA | 4.8 | 4.8 | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 1 U | NA | 17 U | NA | NA | NA | NA | NA | 20 U | NA | NA | 1.2 U | NA |
| | | 03/30/09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 UJ | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 09/09/10 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 08/23/11 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 06/28/12 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 08/20/14 | 0.63 U | 0.46 U | 0.15 U | 0.47 U | 0.52 U | 0.45 U | 0.31 U | 0.77 U | 0.18 U | 0.58 U | 0.86 U | 2.5 U | 0.44 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.39 U | 0.52 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 3.8 U | 9.9 U | 0.50 U | 0.58 U | 0.58 U | 2.5 U |
| | | 08/17/15 | 0.63 U | 0.47 U | 0.17 U | 0.47 U | 0.52 U | 0.67 U | 0.65 U | 0.77 U | 0.44 U | 0.58 U | 0.86 U | 2.5 U | 0.49 U | 0.57 U | 0.52 U | 0.54 U | 0.64 U | 0.42 U | 0.60 U | 0.36 U | 8.4 U | 0.65 U | 4.4 U | 0.52 U | 0.69 U | 4.0 U | 9.9 U | 0.50 U | 0.58 U | 0.63 U | 2.5 U |
| | | 04/13/09 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 1.1 J | NA |
| | | 09/09/10 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 08/25/11 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |
| | | 07/10/12 | NA | NA | NA | NA | 0.52 U | 0.45 U | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | 0.52 U | NA | 8.4 U | NA | NA | NA | NA | NA | 9.9 U | NA | NA | 0.58 U | NA |

Table 16
Private Well Groundwater Analytical Results

Remedial Action Status Report
2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| | 1,1-Dichloroethane | 1,1-Dichloroethene | cis-1,2-Dichloroethene | Tetrachloroethene | Trichloroethene | Vinyl chloride | 1,4-Dioxane | Total |
|---|---|---|---|---|---|---|---|---|
| *November 2013 | 0.6 | 2.0 | 1.0 | 0.9 | 1.7 | 0.2 | 3.3 | 9.7 |
| December 2013 | 1.6 | 5.2 | 2.8 | 2.6 | 4.7 | 0.3 | 7.1 | 24.3 |
| January 2014 | 1.9 | 4.9 | 2.1 | 4.3 | 3.7 | 0.2 | 8.3 | 25.4 |
| February 2014 | 1.5 | 3.6 | 2.3 | 3.4 | 3.4 | 0.1 | 7.9 | 22.2 |
| March 2014 | 1.4 | 3.8 | 3.0 | 2.8 | 3.2 | 0.1 | 9.1 | 23.4 |
| April 2014 | 1.2 | 2.9 | 3.0 | 2.2 | 2.6 | 0.1 | 7.0 | 19 |
| May 2014 | 1.4 | 4.2 | 3.1 | 1.9 | 3.1 | 0.1 | 8.0 | 21.8 |
| June 2014 | 0.8 | 2.2 | 2.6 | 0.8 | 1.8 | 0.1 | 5.7 | 14 |
| July 2014 | 1.0 | 2.8 | 3.0 | 1.1 | 1.9 | 0.1 | 9.5 | 19.4 |
| August2014 | 1.1 | 3.1 | 2.9 | 1.2 | 1.9 | 0.2 | 6.9 | 17.3 |
| September 2014 | 0.9 | 2.8 | 2.5 | 1.2 | 1.7 | 0.2 | 5.6 | 14.9 |
| October 2014 | 1.0 | 3.2 | 2.4 | 1.1 | 1.9 | 0.2 | 5.5 | 15.3 |
| November 2014 | 1.0 | 2.6 | 2.6 | 1.1 | 1.9 | 0.2 | 6.0 | 15.4 |
| December 2014 | 0.9 | 2.9 | 2.3 | 1.3 | 1.9 | 0.2 | 5.2 | 14.7 |
| January 2015 | 0.8 | 2.7 | 2.2 | 1.0 | 1.4 | 0.3 | 4.5 | 12.9 |
| February 2015 | 0.6 | 2.1 | 1.6 | 1.0 | 1.4 | 0.2 | 4.5 | 11.4 |
| March 2015 | 0.7 | 2.1 | 1.9 | 0.8 | 1.3 | 0.2 | 4.1 | 11.1 |
| April 2015 | 0.6 | 1.9 | 1.7 | 0.8 | 1.1 | 0.2 | 3.8 | 10.1 |
| May 2015 | 0.6 | 1.8 | 1.8 | 0.7 | 1.1 | 0.2 | 3.9 | 10.1 |
| June 2015 | 0.6 | 1.7 | 1.7 | 0.7 | 1.1 | 0.2 | 3.8 | 9.8 |
| July 2015 | 0.5 | 1.7 | 1.6 | 0.7 | 1.0 | 0.2 | 3.7 | 9.4 |
| August2015 | 0.6 | 1.8 | 1.6 | 0.8 | 1.2 | 0.2 | 3.8 | 10.0 |
| Cumulative COCs Removed | 21.3 | 62.0 | 49.7 | 32.4 | 45.0 | 4.0 | 127 | R |

**Table 18**
**Proposed Semi-Annual Water Level Monitoring Program**

**Remedial Action Status Report**
**October 2015**
**Lockheed Martin Tallevast Site**
**Tallevast, Florida**

| USAS | LSAS | AF Gravels | S&P Sands | Lower AF Sands | Surface Water |
|---|---|---|---|---|---|
| PZ-USAS-02 | PZ-LSAS-7 | IWI-1 | MW-23 | MW-19 | Staff Gauge-1R |
| PZ-USAS-03 | MW-33 | MW-55 | MW-34 | MW-22 | Staff Gauge-02 |
| PZ-USAS-04 | MW-37 | MW-102 | MW-44 | MW-46 | Staff Gauge-03 |
| PZ-USAS-05 | MW-39 | MW-124 | MW-45 | MW-145 | Staff Gauge-04 |
| PZ-USAS-06 | MW-41 | MW-127 | MW-49 | MW-155 | **Staff Gauge-00** |

Table 19
Proposed and Revised Annual Groundwater Sampling Program
and RAPA Semi-Annual Sampling Program

Remedial Action Status Report
October, 2015
Lockheed Martin Tallevast Site
Tallevast, Florida

| USAS | | LSAS | | AF Gravels | | S&P Sands | | Lower AF Sands | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual | Semi-Annual | Annual |
| | MW-8D | | PZ-LSAS-1 | | 2400 TALLEVAST RD | | MW-21 | X | MW-19 | | 7851 15TH ST E #2 |
| | MW-9D | | PZ-LSAS-2 | | 7561/7571 15TH ST E | X | MW-23 | | MW-22 | | ~~7500 26TH CT E~~ |
| | MW-11R | | PZ-LSAS-4 | | EW-UAFG-1 | X | MW-44 | | MW-31 | | ~~2411 Tallevast Rd Well #2~~ |
| | MW-13D | | PZ-LSAS-5 | X | IWI-1 | X | MW-45 | | MW-50 | | ~~7921 15TH ST E #2~~ |
| | MW-15D | | PZ-LSAS-6 | | MW-55 | | MW-49 | | ~~MW-51~~ | | ~~MW-123~~ |
| | MW-16D | | PZ-LSAS-7 | | MW-83 | | MW-52 | | MW-155 | | ~~MW-161~~ |
| X | MW-47 | X | MW-86R [1/] | | MW-175 | | | | | | |
| | MW-62 | | MW-87 | | MW-185 | | | | | | |
| X | MW-63 | X | MW-91 | | MW-200 | | | | | | |
| | MW-64 | | MW-92 | | MW-215 | | | | | | |
| X | MW-65 | | MW-93 | | MW-221 | | | | | | |
| | MW-67 | X | MW-98 | X | MW-231 | | | | | | |
| X | MW-69 | | MW-101 | | MW-232 | | | | | | |
| | MW-70 | | MW-105 | X | MW-233 | | | | | | |
| X | MW-71 | | MW-106 | X | MW-239 | | | | | | |
| X | MW-72 | | MW-113 | | MW-248 | | | | | | |
| | MW-73 | | MW-117 | X | MW-249 | | | | | | |
| | MW-74 | | MW-119 | X | MW-250 | | | | | | |
| X | MW-75 | | MW-152 | X | MW-253 | | | | | | |
| | MW-76 | | MW-168 | | MW-255 | | | | | | |
| | MW-89 | | MW-220 | | | | | | | | |
| | MW-90 | | MW-230 | | | | | | | | |
| X | MW-94 | | MW-243 | | | | | | | | |
| | MW-95 | | | | | | | | | | |
| X | MW-100 | | | | | | | | | | |
| | MW-103 | | | | | | | | | | |
| X | MW-104 | | | | | | | | | | |
| | MW-107 | | | | | | | | | | |
| X | | | | | | | | | | | |

Footnotes :
AF Gravels - Arcadia Formation Gravels